

**HIMACHAL PRADESH
IRRIGATION & PUBLIC HEALTH DEPARTMENT**

**Minutes of the meeting held on 6-10-2018 under the Chairmanship of Er. Sanjeev Kaul,
Superintending Engineer I&PH Circle, Solan to review various issues of I&PH Division, Nalagarh.**

The following were Present:-

- | | |
|--------------------------|-----------------------------|
| 1. Er. V.K. Dhatwalia | Executive Engineer Nalagarh |
| 2. Er. Deepak Aggarwal | Executive Engineer (Design) |
| 3. Sh. Ghanshyam Chauhan | Superintendent Grade-I |
| 4. Sh. Bishan Dass | Superintendent Grade-II |
| 5. Er. Vivek Gupta | Junior Engineer |

At the outset , the chairman welcomed the participants and thereafter the minutes of the previous circle level meeting held on 02-08-2018 were reviewed and following observations were made:

1. Executive Engineer Nalagarh was asked to submit requirement of budget and LOC for energy charges.

Since the same is still awaited, Executive Engineer was asked to submit the same immediately.

2. LWSS Akkanwali (scheme targeted for completion under NRDWP 117 schemes in advance stage) has been completed and information has been submitted to Head Office on the prescribed format.

3. Executive Engineer Nalagarh asked for reduction in allocation for HIMCAD from Rs. 165 Lakh to Rs. 100 Lakh during the current financial year and reduction in target accordingly.

Thereafter the agenda of the meeting as circulated vide SE office letter No. 3237-40 dated 29-09-2018 was discussed as under:

1. Review of physical/financial target for 2018-19

The status up to 30-9-2018 is as follows:

Description	Physical Targets	Achievements up to 30/9/2018
Water Supply coverage of habitations	18 Habitations	8 Habitations
Irrigation CCA covered	138.06 Hectare	90 Hectare

The tender for Aug. & Improvement of LWSS Chamba Jukhali has been sent to CE(SZ) vide this office letter No. 3312-13 dt. 06/10/2018. These needs to be expedited at Head office level as there are 9 targeted habitations in the current financial year under this scheme.

2. Status of ongoing schemes under various sectors:

Sector	Head	No. of Schemes
Irrigation Sector	NABARD	15
	STATE	0
	AIBP/PMSY	2
	SCCP	1
	TASP	1
	Total:-	19 Nos.

Work is in progress on all targeted schemes.

Sector	Head	No. of Schemes
Water Supply Sector	NRDWP	21
	NABARD	11
	STATE	0
	SCCP	13
	Schedule Tribe	0
	Total:-	45 Nos.

Out of 21 ongoing schemes under NRDWP, 2 Nos. schemes namely Providing LWSS for P.C. habitation of Census village Nodaura Goel etc., Providing LWSS to PC habitation Dattowal has been posed in Phase-I of BRICS and Providing LWSS TO NC/PC habitation Kharota, Aug. of LWSS to PC habitation and Kundi and Khol Beli, Providing LWSS TO P.C. habitation Badheri and adjoining villages have been posed in Phase-II of BRICS. 9 WSS under NABARD are in advance stage of completion as more than 75% work has been completed. These schemes can be completed during CFY if additional funds, the requirement of which stands already posed to higher office, are made available.

EE was also asked to expedite the DNIT for C/O RWH structures on various khads in Nalagarh area amounting to Rs. 578.65 lakh so that tenders are called at the earliest and project does not remain Non starter or Slow moving project.

3. Review of execution of schemes under:

I. HIMCAD

Target	Achievement Up to 30-09-2018
50 Hectare	25 Hectare

There are 29 Nos. schemes under HIMCAD out of which A/A&E/S for 9 Nos. schemes have been accorded and works for 5 Nos. schemes have been awarded. EE was asked to deposit the proportionate funds with Agriculture Department so that their activities are also taken up simultaneously. EE also requested that the allocation of funds made during the CFY be reduced to Rs.100.00 lakh. Executive Engineer Nalagarh informed that there are practical hindrances due to standing crops for CAD works.

II. PMKSY: There are two approved works under PMKS namely C/O LIS Kashmirpur Brahmna and C/O LIS from Rampur Chack Barcha under PMKSY is under progress.

4. Review of functioning of sewerage schemes/STPs

EE was apprised that the issue regarding NOC from Industry Department was discussed in the weekly review meeting of the department taken by Secretary (IPH) to GoHP wherein it was decided that letter be sent to Government so that matter is taken up at that level with Industry department. Executive Engineer Nalagarh was asked to pursue with Urban Development so that the land is transferred to IPH department and constructing of STP Nalagarh is taken up.

EE was also requested to get in touch with Baddi Infrastructure Development organization to attain the latest status of construction of STP Baddi.

5. Tranch wise status of NABARD reimbursement claims and physical progress

Executive Engineer was asked to submit the latest status of reimbursement claims and physical progress immediately.

The latest list of 16 slow moving projects and 1 Non-starter project under Nalagarh division received from NABARD office Solan was discussed with EE. It was apprised that the actual position of physical and financial status of these schemes is not depicted in the NABARD list. Executive Engineer was asked to follow up the same so that position is updated with NABARD office as well.

6. Water Security Plan

Executive Engineer Nalagarh was asked to submit water safety plan of schemes immediately as the same has been abnormally delayed.

7. BRICS project for coverage of balance PC habitations:

Executive Engineer Nalagarh was asked to Submit the DNIT of scheme namely Aug./Imp. of water supply level of LWSS Mittian & others adjoining village PC habitation Dattowal & PC habitation of CV Nadura Goel each under phase-I immediately. He was also directed to submit the DPRs for the schemes namely **i)** Augmentation of LWSS Auda Diggal, Lug Bheunkhari, Nissal Masoul and Rugdhar Khateta, **ii)** Augmentation of water supply to PC habitation under Kharota Gurdaspura, Badheri **iii)** adjoining villages and Handa Khundi Khol Beli and group of villages at the earliest as the same are required to be submitted to HO by 25-10-2018.

8. RWH Project:

EE was asked to prepare the information in respect of sites identified under RWH project posed to Gol keeping in view the directions issued by CE(S/Z) and guidelines conveyed by CE(D/Z).

9. Hon'ble CMs representations/e mails/ e-samadhan/ representations received through Hon'ble Minister:

EE was informed about the status of pending representations in respect of each category. It was emphasized that immediate action should be taken and report be submitted on priority as the same is monitored at State level and any laxity is viewed seriously.

10. Seniority list of various categories:

EE was informed that it is a matter of great concern that the seniority lists of various categories prepared by the Circle office and circulated to all Divisions for confirmation have not been received back despite various written/ verbal reminders. It has led to delay in finalizing the seniority and granting of consequential benefits to eligible persons. EE was directed to look into the matter personally and send the list, duly confirmed, without any further delay.

Additional Point: Executive Engineer Nalagarh informed in the meeting that there is no Patwari in the Division which is affecting the working. It was decided that a request be made to DC Solan to depute Patwari on deputation basis

Meeting ended with thanks to and from the chair.

Superintending Engineer,
I&PH Circle Solan.

Endst. No. SE-IPH(C)-SLN-E/S-Meeting /2018-

Dated:

Copy forwarded to the following for information and necessary action to:

1. The Engineer-in-Chief, I&PH Department, Shimla-1.
2. The Chief Engineer (SZ), I&PH Department, Shimla-1.
3. The Executive Engineer (D), I&PH Circle Solan.
4. The Executive Engineer, I&PH Division Nalagarh.

Superintending Engineer,
IPH Circle, Solan.

**HIMACHAL PRADESH
IRRIGATION & PUBLIC HEALTH DEPARTMENT**

**Minutes of the meeting held on 8-10-2018 under the Chairmanship of Er. Sanjeev Kaul,
Superintending Engineer I&PH Circle, Solan to review various issues of I&PH Division, Arki.**

The following were Present:-

- | | |
|--------------------------|-----------------------------|
| 1. Er. J.C. Chauhan | Executive Engineer Arki |
| 2. Er. Deepak Aggarwal | Executive Engineer (Design) |
| 3. Sh. Ghanshyam Chauhan | Superintendent Grade-I |
| 4. Sh. Bishan Dass | Superintendent Grade-II |
| 5. Er. Vivek Gupta | Junior Engineer |

At the onset, the Chairman welcomed the participants and thereafter agenda of the meeting as circulated vide SE office letter No. 3237-40 dated 29-09-2018 was discussed in detail as under:

1. Status off ongoing schemes under various sectors.

Sector	Head	No. of Schemes
Water Supply	NRDWP	6
	NABARD	5
	STATE	1
	SCCP	5
	Schedule Tribe	0
	Total:-	17 Nos.

1.1 NRDWP: Executive Engineer Arki informed that one of the schemes under NRDWP namely C/o LWSS to cover NC/PC habitation in Arki Constituency from Gambhar Khad is commissioned and complete . 80% work has been completed in respect of Prov. LWSS Multi NC/PC habitation to Subathu area from Gambhar Khad in Teh. Kasuali . Only laying of distribution network in the vicinity of Cantonment area is left which will be completed in this current financial year. This scheme is also commissioned . Executive Engineer Arki requested that working estimate namely Improvement of LWSS/WSS to various habitation in GP Jagjeetnagar in Teh. Kasauli, Distt. Solan (H.P.) (under SAGY) sent to Circle office should be approved at the earliest so that tender can be called. EE (D) was asked to ensure that the estimate is checked and put up the earliest. Executive Engineer has submitted the requirement of funds for the scheme covering Subathu area and the same has been sent to Head office.

1.2 NABARD: Executive Engineer informed in the meeting that Providing LWSS to Arki Constituency from Gamber Khad in Teh. Arki (RIDF XVIII) is completed. Executive Engineer Arki was asked to complete the schemes namely LWSS Neri Plata in Teh. Arki (RIDF-XVII), for which the reimbursement claim has already been submitted, and Providing LWSS multi NC/PC habitation to Chandi area from Gamhbhar Khad in Teh. Kasauli (RIDF-XXII) in this financial year.

Sector	Head	No. of Schemes
Irrigation	NABARD	0
	STATE	0
	AIBP/PMSY	0
	SCCP	4
	TASP	0
	Total:-	4 Nos.

1.3 State Sector: Executive Engineer Arki was asked to complete the scheme for Providing LWSS to Village Tepra Sanyardi under State Sector during this financial year.

2. SCCP

2.1 Water Supply: Executive Engineer Arki informed in the meeting that Aug. of LWSS Kufthu Mandap and Aug. of Basi Bagnoa under SCCP is completed and functioning . Executive Engineer Arki was asked to complete the scheme namely LWSS Jol Khud to Sarog, Saron and Patti Jagir in this financial year.

2.2 Irrigation : Executive Engineer Arki informed in the meeting that LIS Nared Khad to Vikrampur Kabirpanthi Jamna Ghat is completed. Executive Engineer Arki was asked to complete FIS Kalyanpur in this financial year.

3. HIM CAD

Target (In Hectare)	Achievement Up to 30-09-2018 (In Hectare)
40	15

There are 8 schemes under HIMCAD, out of which A/A&E/S have been accorded for 6 schemes. Requirement of HDPE Pipes has been received from Executive Engineer and same has been sent to Head Office. This needs to be followed up so that the pipes are procured well in time.

6. Review of functioning of competed sewerage schemes/STPs

Executive Engineer informed in the meeting that funds are required to complete connectivity of sewerage scheme to left out area of Arki town in teh. Arki Distt. Solan. Executive Engineer was asked to submit estimate for improvement of Sewerage scheme to Kunihar area in teh. Arki Distt. Solan. He was also requested to ensure that joint sampling of STPs is carried out and simultaneous tests are got conducted from Eco Lab, Mohali and departmental lab.

7. Tranch wise status of NABARD reimbursement claims and physical progress

Executive Engineer Arki was asked to submit latest position of LOC and claims under NABARD. He informed that reimbursement claim of Rs.162 lakh has been submitted recently.

8. Status of SOP targeted schemes.

There are 2 schemes which were proposed to be included in the target vide letter No. 2252-55 dt. 14-08-2018 addressed to SE P&I-II. EE also informed that additional funds amounting to Rs.16.00 lakh stands deposited with HPSEB for LWSS NC PC habitation scheme of Arki constituency. He was asked to follow up the matter with HPSEB counterpart for early completion of the remaining work.

7. Water Security Plan

Executive Engineer informed in the meeting that already one Water Security plan has been submitted and 9 more water security plan will be submitted shortly.

8. Status of online entries of all modules

The position of Arki Division has been shown unsatisfactory on the module as the monthly account was not uploaded regularly. Executive Engineer informed that the same was on account of some technical issue and that the modules are updated regularly. EE was requested to personally monitor the same.

11. EESL status

Energy Audit of 192 pumps was conducted out of 217 as 25 pumps were under maintenance at that period. EE has already written to EESL to conduct the audit for the remaining pump sets as they have been installed after repairs.

12. BRICS project for coverage of balance PC habitations

As conveyed by EE Nalagarh earlier, the likely cost of Aug. of LWSS Auda Diggal, Lug Bheunkhari in Teh. Nalagarh is about 18.30 crores against earlier projected cost of Rs. 27.30 crores. Therefore Executive Engineer Arki was directed to prepare DPR for LWSS to NC/PC habitation in Arki Constituency (Phase-II) from Gambhar Khad in Teh. Arki for a tentative cost of Rs. 9.0 Crores.

13. RWH Project:

EE was asked to prepare the information in respect of sites identified under RWH project posed to Gol keeping in view the directions issued by CE(S/Z) and guidelines conveyed by CE(D/Z)

14. Hon'ble CMs representations/e mails/ e-samadhan/ representations received through Hon'ble Minister:

EE was informed about the status of pending representations in respect of each category. It was emphasized that immediate action should be taken and report be submitted on priority as the same is monitored at State level and any laxity is viewed seriously.

15. Seniority list of various categories:

EE was informed that it is a matter of great concern that the seniority lists of various categories prepared by the Circle office and circulated to all Divisions for confirmation have not been received back despite various written/ verbal reminders. It has led to delay in finalizing the seniority and granting of consequential benefits to eligible persons. EE was directed to look into the matter personally and send the list, duly confirmed, without any further delay.

Meeting ended with thanks to and from the chair.

Superintending Engineer,
I&PH Circle Solan.

Endst. No. SE-IPH(C)-SLN-E/S-Meeting /2018-

Dated:

Copy forwarded to the following for information and necessary action to:

1. The Engineer-in-Chief, I&PH Department, Shimla-1.
2. The Chief Engineer (SZ), I&PH Department, Shimla-1.
3. The Executive Engineer, I&PH Division Arki.
4. The Executive Engineer (D), I&PH Circle Solan.

Superintending Engineer,
IPH Circle, Solan.

HIMACHAL PRADESH
IRRIGATION & PUBLIC HEALTH DEPARTMENT

**Minutes of the meeting held on 6-10-2018 under the Chairmanship of Er. Sanjeev Kaul,
Superintending Engineer I&PH Circle, Solan to review various issues of I&PH Division, Solan.**

The following were Present:-

- | | |
|--------------------------|-----------------------------|
| 1. Er. Sumit Sood | Executive Engineer Solan |
| 2. Er. Deepak Aggarwal | Executive Engineer (Design) |
| 3. Sh. Ghanshyam Chauhan | Superintendent Grade-I |
| 4. Sh. Bishan Dass | Superintendent Grade-II |
| 5. Er. Vivek Gupta | Junior Engineer |

At the onset, the Chairman welcomed the participants and thereafter agenda of the meeting as circulated vide S.E. office letter No. 3237-40 dated 29-09-2018 was discussed in detail as under:

1. Status of ongoing schemes under various sectors.

Water Supply

Sector	Head	No. of Schemes
Water Supply	NRDWP	8
	NABARD	5
	STATE	0
	SCCP	4
	Schedule Tribe	0
	Total:-	17 Nos.

i) NRDWP : Executive Engineer Solan has informed in the meeting that 5 Nos. scheme namely i) Providing LWSS to PC habitation Damrog ii) Providing water supply to PC habitation Rehaid from GWSS Rehaid, iii) Providing WSS to PC habitation Tatoul from LWSS Gadog Khas iv) Providing water supply to PC habitation Kothi Prali from LSSS Dharja v) Providing water supply to PC habitation Garoni & Bhojnagar that will be completed in this financial year subject to availability of additional funds demanded for completion . The requirement of funds has already been submitted to CE (SZ) under schemes which are more than 75 % complete.

ii) NABARD:

Executive Engineer Solan has informed that 1 scheme namely Aug. of LWSS Badron will be completed in current financial year.

iii) SCCP : Executive Engineer Solan has informed that 2 scheme namely Remodeling of LESS Thare-Ka-Thakurdwara and its adjoining villages and Aug. of LWSS Gulhari & its adjoining villages will be

completed in this financial year subject to availability of funds. EE Solan was asked to get the SOP connection for LWSS Sawagaon may be got released from HPSEB immediately as the scheme has been made operational by temporary connection from LIS.

Irrigation Sector

Sector	Head	No. of Schemes
Irrigation	NABARD	1
	STATE	0
	AIBP/PMSY	0
	SCCP	0
	TASP	0
	Total:-	1 No.

2. Tranch Wise Status of NABARD reimbursement claims and physical progress.

Executive Engineer was asked to submit the latest reimbursement claims and physical progress immediately as no claims have been received for the LOC released form WSS and Irrigation sector. EE was asked to expedite the work for LWSS Patti Kolian, LWSS Kurla Guthan and LWSS Nauri Majgaon immediately as no progress has been made till date.

3. Review of functioning of completed sewerage schemes/STPs

Executive Engineer was asked to submit the DPR of Prov. Sewerage system to Solan town at the earliest which has been received back with observations vide CE S/Z No. 3101-03 dt. 17-05-2018. A sum of Rs. 21.00 Lakhs have been issued by UD for improvement and up gradation of Sewerage System. However, the proposal/estimate for the same has not been prepared by the division. EE was also directed to pursue the proposal submitted for inclusion of Sewerage scheme Solan under external funding by AFD which is likely to fund similar projects for 5 towns of the state.

He was also requested to ensure that joint sampling of STPs is carried out and simultaneous tests are got conducted from Eco Lab, Mohali and departmental lab.

4. Water Security Plan

Executive Engineer Solan was asked to submit water security plans of schemes immediately as the same has already been abnormally delayed. EE Solan informed that 1 plan has been prepared and is being submitted within 1-2 days. EE was asked to prioritize WSPs for the hot spots as instructed earlier.

5. BRICS project for coverage of balance PC habitations

EE Solan had proposed 15 schemes for coverage of balance PC habitations under BRICs Phase-II. EE was advised to consolidate the proposals by clubbing of schemes and selecting reliable sources having sufficient discharge to meet the water requirement.

6. RWH Project:

EE was asked to prepare the information in respect of sites identified under RWH project posed to GoI keeping in view the directions issued by CE(S/Z) and guidelines conveyed by CE(D/Z)

EE was also asked to expedite the reply to pending vigilance /complaint cases.

7. Hon'ble CMs representations/e mails/ e-samadhan/ representations received through Hon'ble Minister:

EE was informed about the status of pending representations in respect of each category. It was emphasized that immediate action should be taken and report be submitted on priority as the same is monitored at State level and any laxity is viewed seriously.

8. Seniority list of various categories:

EE was informed that it is a matter of great concern that the seniority lists of various categories prepared by the Circle office and circulated to all Divisions for confirmation have not been received back despite various written/ verbal reminders. It has led to delay in finalizing the seniority and granting of consequential benefits to eligible persons. EE was directed to look into the matter personally and send the list, duly confirmed, without any further delay.

Meeting ended with thanks to and from the chair.

Superintending Engineer,
I&PH Circle Solan.

Endst. No. SE-IPH(C)-SLN-E/S-Meeting /2018-

Dated:

Copy forwarded to the following for information and necessary action to:

1. The Engineer-in-Chief, I&PH Department, Shimla-1.
2. The Chief Engineer (SZ), I&PH Department, Shimla-1.
3. The Executive Engineer, I&PH Division Solan.
4. The Executive Engineer (D), I&PH Circle Solan.

Superintending Engineer,
IPH Circle, Solan.