

## NURPUR CIRCLE

PROCEEDING OF THE MEETING HELD ON 27<sup>TH</sup> AUGUST 2018 UNDER THE CHAIRMANSHIP OF ER. RAJESH BAKSHI CHIEF ENGINEER ( D/Z) IPH DEPARTMENT DHARAMSHALA TO REVIEW VARIOUS ISSUE OF IPH IN REPSECT OF IPH CIRCLE NURPUR

### The following were present:-

1. Er. Pradeep Kumar Sharma Superintending Engineer Iph Circle Nurpur
2. Er. Deepak Garg Executive Engineer ( Design) O/O Chief Engineer Dharashala
3. Er. Braham Dass Chandel Executive Engineer ( Design) IPH Circle Nurpur.
4. Er. K.K. Kapoor Executive Engineer IPH Division Nurpur.
5. Er. Sanjeev Bohra Executive Engineer ( PSMIP) Division Sadwan.
6. Er.. Sarwan kumar Executive Engineer (SNP) Division Sansarpur Terrace.
7. Er. Anil Kumar Executive Engineer IPH Division Fatehpur.
8. Er. Ranjit Singh Chaudhary Executive Engineer IPH Division Indora.
9. Er. Vishal Jaswal Executive Engineer IPH Division Jawali.
10. Er. Pritam Chand Dhiman ( Assistant Engineer ( Design) IPH Circle Nurpur

Thereafter, the agenda items were taken up for discussion as under:-

### AGENDA ITEM NO:-1

#### Implementation/status report on Hon'ble Chief Minister Announcement:-

There were 3 CM announcements made under this Circle the detail of which is as under:-

- i. **109 /Solving drinking water problem in I&PH Sub Division Kotla and Nagrota Suriyan.**
  - a. **Division Nurpur ( Sub Division Kotla )**

14 Panchyats of I&PH Sub Division Kotla fall under I&PH Division Nurpur. Total 12 Nos Hand-pumps have been installed in drought prone area of these Panchyats during this financial year and 4.5 Km. pipe line has been laid in village Bhanad, Cheliyan and Vill Ballah to solve their drinking water problems. In addition to this a new source has been added and filter bed constructed to augment WSS Rajol, LWSS Feti Rajol and WSS Bahi Pathiar.

- b. **Division Jawali (Sub Division Nagrota Suriyan)**

**Total of 6 Nos. habitations having population of 6381 are covered under LWSS Spel, Katora, Ratial and Bantungali.** The existing source of the scheme is percolation well having discharge of 1.65 LPS. However during rainy season muddy water enters the percolation well. To solve this problem two separate pipe line of 65 mm dia (750 mt. length) from Bantungali. Tank has been laid to cover half of population.

A tube well having discharge of 35 LPS has also been drilled for LWSS Spail, Katora, Ratial and Bantungali. The work of pump house has been completed and other works are in progress.

In addition to this a scheme for this area has been approved for Rs. 29.66 crore under BRICS and A/A & E/S accorded vide Secretary (I&PH) letter dated 03-08-2018 for Rs. 29.65 crore.

**ii. Shifting of administrative control of IPH Sub Division Kotla from IPH Division Nurpur to IPH Division Jawali.**

The matter is being examined at Govt. level and likely to be placed in cabinet very soon.

**iii. Announcement regarding release of 5 crore for PSMIP.**

Announcement has been implemented as funds have been released.

**2. Status of Reply to performance of Audit CAG Reports, Audit Paras/ATRs/FTRs, Draft CAG Paras.**

It was decided that all the Executive engineers will review the latest progress performance of Audit CAG Reports, Audit Paras/ATRs/FTRs, Draft CAG Paras in consultation with AC (F&A). Also Adhoc Committee meeting at Shimla likely to be held in the month of October be attended personally by all Executive Engineers so that paras can be dropped. Replies be updated as and when some clarification is sought from higher office.

**3. Status of Vidhan Sabha Assurances (Ref. D.O letter No. IPH-PH-WS-Assurance/2018-3550-53 dated 19-07-2018.**

The reply of Vidhan Sabha Assurance circulated vide letter No. referred above has already been updated. Direction were issued to Executive Engineer to ensure regular check and updating of Vidhan Sabha assurances regularly.

**4. Action taken report/Status in respect of :-**

**i) E-mail received through the Hon'ble C.M.**

Total 4 Nos. e-mail were sent by Head Office to IPH Circle Nurpur. All the 4 Nos e-mail have been disposed off.

**ii) e-samadhan.**

One complaint of SNP Division Sansarpur Tarace is pending and be expedited.

**iii) C.M References/representation (Ref. D.O letter No. IPH-Rep.CM/2018-3555-73 dated 9-07-2018.**

Superintending Engineer I&PH Circle Nurpur and all the Executive Engineers were directed to open a separate register for entering C.M References/representation so that movement of reference / representation is monitored in respective offices.

Total of 4 references were received out of which reply of 4 has been submitted by Superintending Engineer Nurpur.

The detail is as under:-

Sr. No.	Name of Division	No. of pending representation	Reference of reply
1	IPH Division Indora	2 No.	The reply of both the representations has been sent to Engineer – in-Chief IPH Department Shimla vide. SE- IPH Circle Nurpur letter No/. 5493-95 dated 27-8-2018
2	IPH Division Nurpur	1 No.	Reply sent to Engineer- in-Chief IPH Department Shimla vide SE IPH Circle Nurpur vide letter NO. 5498-5500 dated 27-8-2018
3	IPH Division Fatehpur	1 No.	Reply sent to Engineer – in Chief IPH Department Shimla vide S.E. IPH Circle Nurpur vide letter No. 5480-82 dated 27-8-2018

#### 5. Updation of schemes (SCSP) data on e-sameeksha under Demand

No. 32.

The details of updation of scheme (SCSP) data on e-sameeksha under Demand No. 32 pertaining to the following Division under this Circle are as under:-

Name of Division	Nos. of scheme update online.
IPH Division Fathepur	17
IPH Division Indora	7
IPH Division Jawali	16
IPH Division Nurpur	22
<b>Total:-</b>	<b>62</b>

All the schemes were stated to be updated in respect of IPH Circle Nurpur as reported by all Executive Engineers. However as per discussion with Chief Engineer (D&M) there is still pendency and entries be made by respective Executive Engineers at the earliest.

#### 6. NABARD

i) Pending Clarifications.

During the meeting, all the Executive Engineers ( **except Indora** ) informed that no clarification is pending in respect of the DPRs lying in NABARD pertaining to their Division. The Executive Engineer I&PH Division Indora informed that 1 No. DPR of c/o Tube well in Jatta Di Tokki in Tehsil Indora is lying pending for clarification and reply will be submitted within one week.

It was also apprised that it will be the personal responsibility of the concerned Executive Engineer to clear the long pending backlog, if any.

#### **ii) Reimbursement claims.**

Under NABARD Head LOC to the tune of Rs. 788.19 lacs issued to the Superintending Engineer, IPH Circle, Nurpur against which reimbursement claims of Rs. 436.87 lac has been submitted. Chairman asked all Executive Engineers to regularly send claims as and when expenditure is incurred.

#### **iii) Submission of pending PCR's .**

There were 15 pending PCR's in respect of IPH Circle Nurpur out of which 5 PCR's of Indora Division, 1 PCR of Nurpur and 1 PCR of Jawali Division has been submitted to Nodal officer cum Superintending Engineer (P&I-II) Shimla. Superintending Engineer IPH Circle Nurpur has been requested to submit the balance 8 PCR's immediately to the Nodal officer. ( Detail attached) Annexure-A. Chairman stated that these schemes are pending since long and Superintending Engineer I&PH Circle Nurpur should take personal interest to expedite submission of these PCR's.

#### **Review of non starter project and slow moving project**

It was advised that these works need to be closely monitored and expedited to ensure that NABARD claims are filed immediately. There is no non- starter project under IPH Circle Nurpur . However there are 19 project under slow moving category and Executive Engineers have been directed to accelerate the progress of slow moving project and scheme wise status be intimated to Nodal officer cum Superintending Engineer P&I-II (List as per Annexure B)

#### **7. Physical /Financial progress of scheme under PMKSY (111 MIS Shelf).**

There is only 1 No PMKSY Project under I&PH Circle Nurpur.

1. LIS for village Sunet –I , Doda ka Moch , Takoli- II , Khukhnara ,Lohara and Chakwari in Distt. Kangra:- Tender awarded and work is underway.

Superintending Engineer was asked to monitor the progress and ensure compliance as Secretary (IPH) has also shown his displeasure for not starting these work Also from next month physical progress achieved for each schemes be depicted in the progress report.

#### **11. Updation of SOP schemes in the Module.**

All the Executive Engineers apprised that all the schemes pertaining to their Division have been updated in the SOP module. They have also been directed to settle shortcomings/disputes /discrepancies, if any with the H.P.S.E.B at their own level. Executive Engineer will have meeting with their counterpart and send report to Superintending engineer who will have meeting with Superintending Engineer HPSEBL for pending issues and send report to this office by 10-09-2018.

## **12. HIMCAD.**

There is no scheme approved under this head in IPH Circle Nurpur.

### **Fixation of target of scheme under Water safety plan Progress of Targets.**

Till today Superitending Engineer IPH Circloe Nurpur has formulated the water safety plan of 18 schemes . Detail is as under:-

Nurpur Division	7
Fatehpur Division	7
Jawali Division	4
<b>Total:-</b>	<b>18 Nos.</b>

Executive Engineers were asked to submit the plan as per targets fixed in respect of their Division and submit to Director (WSSO). Any delay will be the personal responsibility of concerned Executive Engineers. It was pointed out that majority of Executive Engineers, Assistant Engineers and Junior Engineers of I&PH Circle Nurpur were present in the presentation and inspite of reminder they have not paid proper attention to this aspect. Executive Engineers stated that due to drought and rain damages, field staff was busy in field work. However Chairman stated that inspite of these practical problems the progress would have been achieved if focused approach was undertaken by Executive Engineers. The deficit in target be now made good by 15-09-2018 by all Executive Engineers.

In addition to above all Executive Engineer were directed to upload the tenders in CMS Modules as per instruction already conveyed.

Chief Engineer,  
I&PH Department (DZ),  
Dharamshala.

## PENDING PCRS OF COMPLETED TRANCHES ( RIDF-VIII TO XVII) IN IPH CIRCLE NURPUR

Sl. No.	DESCRIPTION OF PROGRAM (RIDF & P.O. No.)	S. No.	NAME OF PROJECT/ SCHEME (AS NOTIFIED)	Constry.	Distt.	Date of sanction of project	Balance cost sanctioned	Cost of project NABARD assistance	State share	Expend. incurred up to 31.03.18	Amount released by NABARD w/o advance up to 30.06.18	GAP BETWEEN BAL. COST & EXPD INCURRED (Col.7-10)	%age of financial expenditure incurred	%age of Physical Progress of work completed as on 30.06.18	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XI MINOR IRRIGATION SCHEMES)														
	<b>NURPUR CIRCLE</b>														
30	Indora	1	10 Nos T/Wells Gangth area (Harijan Basti)	Gangth	Kangra	31.8.04	282.84	254.55	28.29	254.56	239.28	28.28	100%	100%	PCR submitted to CE (D/Z) IPH Deptt Dharamshala zone vide this office letter No. 1499-1501 dt 24/5/2014
30	Jawali	2	9 Nos Twells in Chalwara Samkar	Jawali	Kangra	8.2.05	265.67	252.38	13.29	210.22	215.66	55.45	0%	25%	PCR will be submitted by 05.09.2018
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XII MINOR IRRIGATION SCHEMES)														
	Fatehpur (Jawali)	3	03 Nos. T/W in Teshour Dhemeta area in tehsil Fatehpur	Jawali	Kangra	29-01-17	117.78	111.89	5.89	117.78	111.29	0	100%	50%	PCR will be submitted by 15.09.2018
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XIII MINOR IRRIGATION SCHEMES)														
		4	Distribution system construction of 8 Nos T/W Jeor, Dhasoli, Baskwara, Khuknara, Raroh, Mandhot, Jagnoli and Patta Bharmana.		Kangra	8.1.08	42.48	40.36	2.12	42.48	40.36	0	100%	96%	PCR will be submitted by 10.9.2018
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XIV (MIS)														
	Fatehpur Nurpur	5	C/O 45 No. T/wells in Fatehpur Area Tehsil Jawali	Jawali	Kangra	29.1.2010	2487.91	2363.51	124.40	2321.9	2454.31	166.01	93	95% work completed	PCR will be submitted by 31.3.2019
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XV (Irrigation)														
	Nurpur	6	8 No T/Wells in Nurpur area	Nurpur	Kangra	31.1.2011	400.77	380.73	20.04	400.73	380.69	0.04	100%	100% work completed	PCR submitted to SE P&I II Jawal Bhawan Sharma vide CE (D/Z) IPH Deptt. Dharamshala zone vide this office letter No. 6312-14 dt 03-08-2018
	REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDF-XVI (Irrigation)														
	Nurpur Fatehpur	7	C/o 10 Nos T/Wells in Nurpur area in Tehsil Nurpur	Nurpur	Kangra	20.4.12	543.66	516.48	27.18	543.66	516.48	0	100%	60% work completed	PCR will be submitted by 31.12.2018

1	2	3	4	5	6	7	8	9	10	11	12	12	13	14
DESCRIPTION OF PROGRAM MEAS R/IDF & PIC- No	S.No	NAME OF PROJECT/ SCHEME SANCTIONED	Consty	Dist	Date of sanction of project	Balance cost sanctioned	Cost of project NABARD assistance	State share	Expend Incurred up to 31.03.18	Amount released by NABARD up to advance up to 30.06.18	GAP BETWEEN BAL.COST & EXPD INCURRED (Col.7-10)	Percentage of financial expenditure incurred	Percentage of Physical Progress of work completed as on 30.06.18	Remarks
Indora	8	Re- Construction of Tube Well No. 16,64,89,66 & 18 in Tehsil Indora	Gangath	Kangra	20.4.12	222.99	211.84	11.15	211.39	211.84	11.6	100%	98 % work completed	PCR will be submitted 7.9.2018
Indora	9	C/o 5 No left out Tube Wells in Gangath Constituency in Tehsil Indora.	Gangath	Kangra	20.4.12	299.9	284.91	14.99	299.9	284.91	70%	100%	70 % work completed/Less discharge of 3 No T/Well & matter has been taken up with GWO Unit	PCR will be submitted 15.09.2018
Indora	10	C/o 11 No. Tube Wells in Gangath area in Tehsil Indora	Gangath	Kangra	20.4.12	617.73	586.94	30.89	617.73	586.84	0	100%	75 % work completed/ Less discharge of 1 No T/Well & matter has been taken up with GWO Unit	PCR will be submitted 15.9.2018



DESCRIPTION OF PROGRAM MEAS RIDE & PIC- No	S No	NAME OF PROJECT/ SCHEME SANCTIONED	Consty.	Distt	Date of sanction of project	Balance cost sanctioned	Cost of project NABARD assistance	State share	Exptl. Incurred up to 31.03.18	Amount released by NABARD / advance up to 30.06.18	GAP BETWEEN BAL. COST & EXPD INCURRED (Col.7-10)	%age of financial expenditure incurred	%age of Physical Progress of work completed as on 30.06.18	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	12	13	
REVIEW OF FINANCIAL & PHYSICAL PROGRESS OF RIDE/AVM (WSS)														
Jawali	11	Aug. of LWSS Nagrota Surian Tehsil Jawali	Guler	Kangra	28.9.2011	264.15	237.74	26.41	264.15	237.74	0	100%	100% work completed	PCR submitted to SE P&I II Jawal Bhawan Shimla vide this office letter No. 5351-54 dated 23-08-2018
Indora	12	Aug. of Source for Prov. LWSS Dah Kulara in Tehsil Indora	Gangath	Kangra	5.12.11	99.56	89.50	9.96	109.56	89.5		100%	99% work completed	PCR will be submitted by 05.09.2018
Indora	13	Aug. & Extension of LWSS Karyali in Tehsil Indora.	Gangath	Kangra	5.12.11	47.24	42.52	4.72	47.24	42.52	0	100%	100%	PCR received in this office on dated 29.09.2018 and under process
Indora	14	Rem. of LWSS Chak Nanglian in Tehsil Indora	Gangath	Kangra	20.4.12	67.26	60.53	6.73	67.26	60.53	0	100%	100%	PCR received in this office on dated 29.09.2018 and under process
Indora	15	Aug. of WSS LWSS Gangath rapper in Tehsil Nurpur	Gangath	Kangra	20.4.12	127.05	114.35	12.70	127.05	114.35	0	100%	100%	PCR received in this office on dated 29.09.2018 and under process

Superintending Engineer,  
IPH Circle Nurpur



# Non State + State Money

# Annexure 'B'

RIDE	S.No	NAME OF PROJECT SCHEME SANCTIONED	Consty	District	Date of sanction of project	Balance cost sanctioned	Cost of project (NABARD assistance)	State share	Expdt Incurred up to 30.06.18	Amount released by NABARD & EXPD i.e advance up to 30.06.18	GAP BETWEEN BAL.COST & EXPD INCURRED (Col.7-10)	%age of financial expenditure incurred	%age of Physical Progress of work completed as on 30.06.18
1	2	3	4	5	6	7	8	9	10	11	12	12	13
		<b>NURPUR CIRCLE</b>											
RIDE-X	1	10 Nos T/Wells Gangth area ( Harijan Basti)	Gangth	Langra	31.8.04	287.84	254.55	28.29	254.56	239.28	28.28	90	25% Completed
RIDE-X	2	9No Twells in Chalwara Samkar	Jawah	Langra	8.2.05	265.67	252.38	13.29	210.22	215.66	55.45	79	25% Completed
RIDE-XIII	3	3 Nos. TW in Fatehpur Dhameta Area in Teh Fatehpur	Jawah	Langra	29.1.07	117.78	111.89	5.89	117.78	111.89	0	100	85% work completed
RIDE-XIII	4	Distribution system construction of 8 Nos T/W Jcor. Dhasoli, Baskwara, Khuknara,Raroh, Mandhot, Jagnohi and Patta Bharmana.	Jawah	Langra	8.1.08	47.48	40.36	7.12	42.48	40.36	0	100	98% work completed
RIDE-XIV	5	C/O 45 No. Twells in Fatehpur Area Tehsil Jawah	Jawah	Langra	29.1.2010	2187.91	2363.51	133.60	2321.9	2454.31	166.01	93	95% work completed
RIDE-XVI	6	8 No T/Wells in Nurpur area	Nurpur	Langra	31.1.2011	400.73	380.73	20.04	400.73	380.69	0.04	100	85% work completed
RIDE-XVII	7	C/o 10 Nos T/Wells in Nurpur area in Tehsil Nurpur	Nurpur	Langra	20.4.12	513.66	516.48	27.18	543.66	516.48	0	100	60% work completed
RIDE-XVII	8	Re- Construction of Tube Well No. 16,64,89,66 & 18 in Tehsil Indora	Gangath	Langra	20.4.12	227.69	211.84	11.15	211.59	211.84	11.6	95	98 % work completed
RIDE-XVII	9	C/o 5 No left out Tube Wells in Gangath Constituency in Tehsil Indora	Gangath	Langra	20.4.12	299.9	284.91	14.99	299.9	284.91	0	100	70 % work completed/Less discharge of 3 No T Well & matter has been takenup with GWO Una
RIDE-XVII	10	C/o 11 No. Tube Wells in Gangath area in Tehsil Indora	Gangath	Langra	20.4.12	617.73	586.84	30.89	617.73	586.84	0	100	75 % work completed Less discharge of 1 No T Well & matter
RIDE-XVIII	11	Aug. of LWSS Nagrota Surian Tehsil Jawah	Guler	Langra	28.9.2011	264.15	237.74	26.41	264.15	237.74	0	100	90% work completed
RIDE-XVIII	12	Aug. of Source for Prov. LWSS Dah Kulara in Tehsil Indora	Gangath	Langra	5.12.11	99.56	89.60	9.96	109.56	89.6	0	110	99% work completed

RIDE	S.No	NAME OF PROJECT SCHEME SANCTIONED	Consty	Dist	Date of sanction of project	Balance cost sanctioned	Cost of project (NABARD assistance)	State share	Expdt incurred up to 31.03.18	Amount released by NABARD i/c advance up to 30.06.18	GAP BETWEEN BAL.COST & EXPD INCURRED (Col.7-10)	%age of financial expenditure incurred	%age of Physical Progress of work completed as on 30.06.18
1	2	3	4	5	6	7	8	9	10	11	12	12	13
RIDE-XVIII	13	Aug & Extension of LWSS Karyah in Tehsil Indora	Gangath	Langra	8.12.11	43.94	42.52	4.73	47.24	42.52	0	100	99 % work completed
RIDE-XVIII	14	Rem of LWSS Chak Nanglian in Tehsil Indora	Gangath	Langra	20.4.12	67.96	60.53	6.73	67.26	60.53	0	100	98% Work Completed only liabilities are to be cleared
RIDE-XVIII	15	Aug of WSS LWSS Gangath rapper in Tehsil Nurpur	Gangath	Langra	20.4.12	127.05	114.35	12.70	127.05	114.35	0	100	98 % work completed