

**URGENT**

HIMACHAL PRADESH  
IRRIGATION & PH DEPARTMENT

No.IPH -PH- CEs/SEs review meeting/2014- 1416-27

Dated:- 1-7-14

To

The Chief Engineers (S/Z),  
IPH Department Shimla H.P.

The Superintending Engineers,  
IPH. Circle, Shimla-9, Shimla-3,  
Nahan, Rohru & Reckong Peo.


Subject:-

Minutes of Video Conference with CE./SEs/EEs of Shimla  
Zone held on 6.6. 2014.

The Minutes of the subject cited meeting are enclosed and  
also uploaded on the official website of the Department.


You are requested to take appropriate action in the matter  
immediately and send point wise action taken report to this office.

Encl:- As above.

  
Engineer-in-Chief,  
I&PH Deptt., Shimla-1

1. The Additional Chief Secretary :(I&PH) to the Govt. of HP. Shimla-2 for information please.
2. The Director (WSSO) CCDU Shimla-12 for information and necessary action.
3. The Superintending Engineer (P&I) I & II for information and necessary action.
4. The Joint Controller (CTR) HQ Shimla-1 for information and necessary action.
5. The Assistant Controller (Budget) for information and necessary action.

Encl:- As above.

  
Engineer-in-Chief,  
I&PH Deptt., Shimla-1

## **Minutes of the Video Conference with the Chief Engineer, Superintending Engineers & Executive Engineers of Shimla Zone held on 6.6.2014.**

A Video Conference to review the progress of the activities of Shimla Zone of IPH Department was held under the Chairmanship of Engineer-in-Chief (IPH) on 06.06.2014. The following were present at H.P. Secretariat:-

- |                            |                                     |
|----------------------------|-------------------------------------|
| 1. Shri S.K.Kapta,         | Special Secretary (IPH)             |
| 2. Er.A.K.Vaidya           | Chief Engineer-cum- Director (WSSO) |
| 3. Er.A.K.Bahri            | Chief Engineer, (D&M)               |
| 4. Er.Naveen Puri          | S.E.P&I-I                           |
| 5. Er.Bipan Chand Samkaria | S.E.P&I-II                          |
| 6. Shri M.M.Jassal         | S.O. IPH (B)                        |
| 7. Shri K.S. Verma         | Jt. Controller (F&A) CTR            |

### **List of participants of Shimla Zone attached.**

Engineer-in-Chief (IPH) welcomed all the Officers of the Department attending the Video Conferencing. Thereafter, the agenda of the meeting was taken up and the discussions were held as under:-

#### **1. Physical & Financial achievements during the year 2013-14.**

The physical and financial progress to achieve the targets for the year 2013-14 under all sectors was reviewed. The over all physical & financial targets have been fully achieved for the year 2013-14.

#### **2. Implementation of Hon'ble C.M. Announcements.**

There are four announcements pertaining to Shimla Zone. One announcement is regarding Lift Irrigation Scheme Ajroli, G.P. Ajroli in I&PH Division, Paonta which is stated to be infeasible due to less discharge in the source and remaining three announcements are being implemented. The Chairman directed the S.E. I&PH Circle, Nahan to attend technical observations raised by the MoUD, Govt. of India on the project proposal for WSS Nahan town for funding under JICA and to take immediate necessary action to implement these announcements. There was a direction from the Additional Chief Secretary (IPH) also in the regard that C.E. with S.E. should visit Delhi. Detail of announcement is at [Annexure-A](#).

### 3. Entry of project Shelf for coverage of habitations for 2014-15.

Superintending Engineer, P&I-I requested all S.Es/E.Es to make online entries of project Shelf for coverage of targeted habitations for 2014-15. S.E. P&I-I also requested the concerned S.Es to ensure submission of proforma estimates of targeted habitations for 2014-15 by 30<sup>th</sup> June, for approval by the SLSSC.

### 4. Monitoring of Water Supply Schemes approved under NRDWP :-

The S.E. P&I-I pointed out that proforma estimates of 868 schemes were approved under NRDWP during the year 2008-09 to 2013-14 but the A/A & E/S of 92 schemes is yet to be obtained/arranged and 446 schemes are incomplete. Circle-wise detail is as under :-

| No. of proforma approved |       |       |       | No. of schemes pending for A/A & E/S |       |       |       | No. of incomplete schemes |       |       |       |
|--------------------------|-------|-------|-------|--------------------------------------|-------|-------|-------|---------------------------|-------|-------|-------|
| Shimla                   | Rohru | R/Peo | Nahan | Shimla                               | Rohru | R/Peo | Nahan | Shimla                    | Rohru | R/Peo | Nahan |
| 162                      | 255   | 121   | 330   | 8                                    | 62    | 17    | 1     | 32                        | 186   | 65    | 163   |

After detailed discussion it was decided that all concerned S.Es/E.Es will get A/A & E/S of pending schemes and also accelerate the pace of work to complete the remaining incomplete schemes as per schedule given below:-

| Sr. No. | Name of Circle | Targeted date for accord of A/A & E/S            | Targeted date for completion of scheme                                       |
|---------|----------------|--|--|
| 1.      | Shimla-9       | Oct., 2014 (6 schemes)<br>Dec., 2014 (2 schemes) | Dec., 2014 (4 schemes)   |
| 2.      | Rohru          | July, 2014 (1 schemes )<br>Aug.2014,(61 schemes) | July, 2014 (69 schemes)<br>Oct., 2014 (2 schemes)<br>Dec., 2014 (11 schemes) |
| 3.      | Reckong Peo    | July., 2014(17 schemes)                          | March,2015 ( 32 schemes)   |
| 4.      | Nahan          | 0  | March,2015 (29 schemes)  |

### 5. Incomplete schemes under execution for more than 3 years in all sectors and NRDWP Water Supply schemes more than 3years, 5 years and 10 years old.

The Engineer-in-Chief (IPH) directed concerned S.Es/EEs to complete/close the ongoing schemes which are more than 5 years old in a time bound manner for which

time schedule was also finalized in consultation with concerned SEs/EEs. Position is described as per Annexure-B.

## 6. Drilling of Hand Pumps with portable Rigs at off road locations-

The Engineer-in-Chief (IPH) directed all E.Es to follow the instructions already conveyed vide letter dated 13.9.2013 with regard to adding the condition of drilling 10% hand pumps at off road sites/locations. The C.E. (S/Z) pointed out that firms are not participating /interested in installation of hand pumps at off road locations and other locations as well. The S.Es and E.Es were directed to ask contractors to install hand pumps at water scarce/tail end locations against the tenders already awarded to them.

## 7. Activities of WSSO

**Online entries on IMIS module on the following format:**

- **Lab tests & FTK tests :**

The position of online entries in IMIS module on the all prescribed formats was reviewed. There is shortfall in lab tests. However, over all progress made in this regard is satisfactory.

- **Trainings:-**

There is a huge gap in target and achievement of VWSC members trained during 2013-14. The Director (WSSO) emphasized the need to make all out efforts to achieve the targets.

Detail of online entries in IMIS module on the all prescribed formats is as under:-

| TARGET & ACHIEVEMENT FOR YEAR 2013-14 (Support Activity), WSSO as on 31-03-2014 |                |                  |                  |  |      |  |      |                                     |      |  |      |
|---|----------------|------------------|------------------|--|------|--|------|-------------------------------------|------|--|------|
| Sr. No.   | Name of Circle | Name of District | Name of division | Training With FTK (agenda point no. 9 (i)) |      | Testing With FTK (agenda point no. 9 (ii)) |      | Lab test (agenda point no. 9 (iii)) |      | VWSC Member trained* (agenda point no. 9 (vi)) |      |
|   |                |                  |                  | Target                                     | Ach. | Target                                     | Ach. | Target For Lab Test                 | Ach. | Target   | Ach. |
| <b>Shimla Zone</b>  |                |                  |                  |  |      |  |      |                                     |      |  |      |
| 1   | R/Peo          | Shimla           | Rampur           | 47   | 446  | 1340                                       | 825  | 555                                 | 604  | 95   | 22   |
|   |                | Kinnaur          | Pooh             | 84   | 202  | 1060                                       | 982  | 740                                 | 1268 | 127  | 0    |
|   |                |                  | R/Peo            |  |      |  |      |                                     |      |  |      |

|              |          |              |           |             |             |             |             |             |             |            |            |
|--------------|----------|--------------|-----------|-------------|-------------|-------------|-------------|-------------|-------------|------------|------------|
|              |          | L&S          | Kaza      | 20          | 0           | 395         | 313         | 233         | 668         | 40         | 0          |
|              |          | <b>Total</b> |           | <b>151</b>  | <b>648</b>  | <b>2795</b> | <b>2120</b> | <b>1528</b> | <b>2540</b> | <b>262</b> | <b>22</b>  |
| 2            | Rohroo   | Shimla       | Rohroo    | 163         | 115         | 4110        | 3317        | 1885        | 1830        | 108        | 20         |
|              |          |              | Jubbal    |             |             |             |             |             |             | 108        | 10         |
|              |          |              | Nerwa     |             |             |             |             |             |             | 108        | 40         |
|              |          | <b>Total</b> |           | <b>163</b>  | <b>115</b>  | <b>4110</b> | <b>3317</b> | <b>1885</b> | <b>1830</b> | <b>324</b> | <b>70</b>  |
| 3            | Shimla-9 | Shimla       | Shimla-9  | 147         | 572         | 3000        | 3022        | 1705        | 2289        | 200        | 200        |
|              |          |              | Sunni     |             |             |             |             |             |             | 93         | 108        |
|              |          | Solan        | Arki      | 63          | 82          | 1540        | 86          | 725         | 772         | 125        | 62         |
|              |          | <b>Total</b> |           | <b>210</b>  | <b>654</b>  | <b>4540</b> | <b>3108</b> | <b>2430</b> | <b>3061</b> | <b>418</b> | <b>370</b> |
| 4            | Nahan    | Solan        | Nalagarh  | 145         | 0           | 3215        | 1604        | 1680        | 1530        | 289        | 0          |
|              |          |              | Solan     |             |             |             |             |             |             |            |            |
|              |          | Sirmour      | Nahan     | 225         | 20          | 4580        | 2819        | 2600        | 2580        | 447        | 0          |
|              |          |              | Paonta    |             |             |             |             |             |             |            |            |
|              |          | Norhadhar    |           |             |             |             |             |             |             |            |            |
| <b>Total</b> |          | <b>370</b>   | <b>20</b> | <b>7795</b> | <b>4423</b> | <b>4280</b> | <b>4110</b> | <b>736</b>  | <b>0</b>    |            |            |

**8. Regular entry of GPS Co-ordinates of sources including spot sources (Hand pumps):-**

S.E. P&I-I pointed out that there is a huge gap between total No. of scheme sources and total No. of entries of GPS Coordinates on IMIS. The Engineer-in-Chief (IPH) directed the concerned S.Es/E.Es update the remaining sources in a time bound manner and entry should be completed by 30.6.2014.

**10. NABARD (WSS & Irrigation) :-**

**( i ) Submission of Pending PCRs of NABARD Schemes :-**

The Superintending Engineer (P&I) II pointed out that there is a gap between loan sanctioned & expenditure incurred under NABARD. The Engineer-in-Chief (IPH) directed concerned SEs/EEs to submit balance reimbursement claims & to make efforts to complete the schemes. It was further directed to furnish the pending PCRs of completed schemes by 30.6.2014.

**(ii) Submission of DPRs after attending observations raised by NABARD :-**

The position regarding submission of DPRs after attending the observations raised by NABARD was reviewed and Superintending Engineer, Shimla-9

and Nahan were directed to attend the observations of NABARD and get the schemes deleted which are either infeasible or approved under other heads.

**(iii) Status of Non-Starter projects:-**

There are 2 Non Starter Project relating to Rohru Circle. The Engineer-in-Chief (IPH) directed the concerned S.E to take immediate necessary action to get these projects out of the Non-starter category.

**(iv) Slow moving projects:-**

As per record of Head office, one Irrigation scheme namely LIS Fancha in G.P. Fancha in tehsil Rampur was identified as slow moving project. The S,E, Reckong Peo informed that this scheme has been completed. The Chairman desired the concerned S.E. to send the completion report of the project immediately.

**11. Status of Preparation of DPRs under MLA priority schemes for the year 2013- 14:-**

This item was discussed in detail and the time schedule for submission of pending DPRs was also discussed with the concerned S.Es/E.Es. The Engineer-in-Chief (IPH) expressed dissatisfaction on the progress made in preparation of DPRs. All Superintending Engineers/Executive Engineers were directed to submit the DPRs of feasible irrigation and drinking water supply schemes as per agreed dates indicated in the enclosed Annexure-C.

**12. Latest status of SOP of targeted schemes for the year 2013-14:**

There were 111 targeted schemes for the year 2013-14 in respect of Shimla Zone out of which SOP of 36 schemes have been released and for 24 schemes connections have been applied. The S.Es/E.Es concerned will take up the matter of remaining schemes with the HPSEBL and scheme-wise list of old as well as new targeted schemes is to be sent to the S.E. P&I-II by 15<sup>th</sup> July, 2014. Zone-wise consolidated list of the status will be provided to the A.D. by 31 July, 2014.

**13. Forest Conservation Act (1980) cases Division/scheme-wise status:-**

The Division-wise detail of Forest Conservation Act (1980) cases pending in respect of Shimla Zone is as under:-

| Division                            | Total No. of schemes | Principle approval received | Forest cases sent to DFO/CF/PC CF | Scheme where joint inspection yet to be done | Cases yet to be submitted | Remarks |
|-------------------------------------|----------------------|-----------------------------|-----------------------------------|--|---------------------------|---------|
| <b>Shimla Zone ( Shimla Circle)</b> |                      |                             |                                   |  |                           |         |
| Divn. No.1                          | 1                    | -                           | 1                                 | 1  | -                         | -       |
| Suni                                | 3                    | -                           | 3                                 | 3  | -                         | -       |
| <b>(Nahan Circle)</b>               | 6                    | 2                           | 6                                 | -  | -                         | -       |
| Nahan                               | 1                    | -                           | 1                                 | -  | -                         | -       |
| Nohradhar                           | 3                    |                             | 3                                 | 3  | -                         | -       |
| Solan                               | 2                    | -                           | 2                                 | -  | -                         | -       |
| <b>(Rohru Circle)</b>               |                      |                             |                                   |  |                           |         |
| Jubbal                              | 7                    | -                           | 7                                 | -  | -                         | -       |
| Nerwa                               | 1                    | -                           | 1                                 | -  | -                         | -       |
| <b>(Reckong Peo Circle)</b>         |                      |                             |                                   |  |                           |         |
| Kaza                                | 2                    | -                           | 2                                 | -  | -                         | -       |

The concerned SE/EEs were directed to pursue the cases on priority.

**14. Status of Online entry of completed irrigation schemes under e-iph module of the Departmental website and data of completed irrigation schemes upto 31.3.2014:-**

S.E. P&I-II pointed out that online entry of completed irrigation schemes has not been completed which needs to be completed on priority. The Engineer-in-Chief (IPH) directed concerned SEs/EEs to ensure completion of online entry immediately and also delete the duplicate schemes already entered on the e-iph module.

**15. (i) Shelf of 166 Minor Irrigation schemes under AIBP:-**

The S.E. P&I-II informed that Circle-wise status of schemes approved in the shelf of 166 MI schemes under AIBP as on 28.2.2014 is as under :-

| Sr. No. | Circle          | No. of schemes | Completed upto 2/2014 | Ongoing schemes | PCR received |
|---------|-----------------|----------------|-----------------------|-----------------|--------------|
| 1.      | Rohru           | 5              | 4                     | 1               | 0            |
| 2.      | Nahan           | 50             | 17                    | 33              | 0            |
| 3.      | Reckong Peo     | 3              | 0                     | 3               | 0            |
|         | <b>Total :-</b> | <b>58</b>      | <b>21</b>             | <b>37</b>       | <b>0</b>     |

The S.E. Nahan informed that out of 33 ongoing schemes will be completed as per time schedule given below :-

| <b>Sr. No.</b> | <b>No. of schemes targeted to be completed</b> | <b>Targeted dates</b> |
|----------------|--|-----------------------|
| 1              | 2  | 9/2014                |
| 2.             | 3  | 10/2014               |
| 3              | 2  | 11/2014               |
| 4              | 2  | 12/2014               |
| 5              | 1  | 3/2015                |

**(ii) Shelf of 116 Minor Irrigation schemes under AIBP:-**

The S.E. Nahan informed that 8 schemes approved under shelf of 116 MIS will be completed during the current financial year as per time schedule given below :-

| <b>Sr. No.</b> | <b>No. of schemes targeted to be completed</b> | <b>Targeted dates</b> |
|----------------|--|-----------------------|
| 1              | 2  | 9/2014                |
| 2.             | 4  | 10/2014               |
| 3              | 1  | 11/2014               |
| 4              | 1  | 12/2014               |

It was also informed by the S.E. Nahan that 2 schemes are disputed. The Chairman directed the EE Nahan to send latest status of each scheme through S.E. Nahan to the Chief Engineer (S/Z) by 15<sup>th</sup> June, 2014. S.E. Rohru informed that under this shelf 5 schemes have been completed and 6 schemes are ongoing. The Chairman directed the concerned S.E. to complete ongoing schemes by December, 2014 and to submit PCRs.

**(ii) UCs of CA released during 2013-14 under AIBP for 39 MIS :-**

The Engineer-in-Chief (IPH) directed the concerned S.Es to furnish Utilization Certificates of Central Assistance released during the year 2013-14 under AIBP for 39 MIS on priority.



## **16. GDC Report for 2013-14 & Report on Estimate Committee for the year 2013-14:-**

The Chairman directed the SEs concerned to ensure submission of requisite information by 16<sup>th</sup> June, 2014 positively. The S.Es/EEs were directed to submit replies of pending ATR No.282 and FATR No.353, 204, 161 and 56 on priority and they should depute the concerned Dealing Assistants to settle this issue at H.Q.

## **17. Vidhan Sabha Assurances:-**

The Engineer-in-Chief (IPH) stressed the need to submit the implementation report/ reply of pending Vidhan Sabha assurances No.27/2009, 22/2006, 23/2006, 21/2007, 15/2007, 35/2010, 13/2007 & 55/2011 immediately, keeping in view the latest observations on the respective assurances.

The meeting ended with a vote of thanks to and from the Chair and it was reiterated that all must adhere to the time lines fixed to complete the tasks.

| STATUS OF MLA PRIORITY SCHEMES (MIS) 2013-14 AS ON 22.06.2014 |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
|---|--|-----------|----------------------|------------|-------------|-----------------------|------------------------|---------------------------------------|----------------------------|--|--|--|
| S No  | Name of Project/Scheme .   | Division  | Specify RIDF Tranch/ | ₹. in lakh |             |                       | Reference of A/A & E/S | Expenditure incurred up to 31.05.2014 | %age of Physical progress. | If not Approved yet than Status of                 | Remarks as per P&I-II information                                  | Remarks/ Reply given by CE/SE/EE during Video confrence                            |
|   |  |           |                      | NABARD     | AIBP/ NRDWP | Other                 |                        |                                       |                            |  |  |  |
| 1   | 2  |           | 3                    | 4          | 5           | 6                     | 7                      | 8                                     | 9                          | 10   | 11   | 12   |
| <b>SHIMLA ZONE</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| <b>2. Constituency: Rampur</b>                                |  |           |                      |            |             | <b>Distt: Shimla</b>  |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 1   | Irrigation scheme from Molgi to Koti Labana GP Labana Sadana   | Rampur    |                      | 689.06     |             |                       |                        |                                       |                            | Under process in Zonal Office but not received yet | DPR awaited  | Not received yet   |
| <b>11. Constituency: Doon</b>                                 |  |           |                      |            |             | <b>Distt: Solan</b>   |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 2   | C/O 11 No T/Well in Doon Area ( Will be included when specific scheme received from Honble MLA)        | Nalagarh  |                      |            |             |                       |                        |                                       |                            |  | DPR awaited  | Received in P&I-II   |
| <b>13. Constituency: Nalagarh</b>                             |  |           |                      |            |             | <b>Distt: Solan</b>   |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 3   | C/O 20 Nos T/Wells Basot, Ranguw, Bagri/Mandan Bass GP Baireha, Kirpalpur, Dhabota, Aduwal, Tikkeri    | Nalagarh  |                      | 788.57     |             |                       |                        |                                       |                            | Under process in Zonal Office but not received yet | DPR awaited  | Not received yet   |
| <b>14. Constituency: Solan</b>                                |  |           |                      |            |             | <b>Distt: Solan</b>   |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 4   | LIS Bakesu Phase-II GP Mamlig  | Solan     |                      |            |             |                       |                        |                                       |                            |  | scheme substitute on 18.2.14 in place of infeasible scheme Sanet   | Survey in Progress . SE Nahan direct to inspect site                               |
| 5   | LIS to Kurgal, Nohra, Karog, Chhob, Takrana villages of GP Dangheel & Hinner under Dev Block Kandaghat | Solan     |                      |            |             |                       |                        |                                       |                            |  | scheme substitute on 18.2.14 in place of infeasible scheme Kawarag | DPR will be submitted by 15.7.14   |
| <b>15. Constituency: Pachhad</b>                              |  |           |                      |            |             | <b>Distt: Sirmour</b> |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 6   | C/O LIS Tikker-Tikkeri, Kabag, Kanech, Dharoti Samloh & adjoining villages                             | Nahradhar |                      |            |             |                       |                        |                                       |                            |  | DPR awaited  | Consult Hon'ble MLA & Prepare DPR  |
| 7   | LIS Koti Padhog & all villages of GP Koti Padhog villages  | Nahradhar |                      | 84.43      |             |                       |                        |                                       |                            | Under process                                      | DPR awaited  | Returned by CE(SZ) with objections will be submitted by EE Nohradhar by July 2014. |
| <b>16 .Constituency: Renuka Ji</b>                            |  |           |                      |            |             | <b>Distt: Sirmour</b> |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 8   | Multi villages Irrigation Scheme Sangrah   | Nohradhar |                      |            | 600         |                       |                        |                                       |                            | Under process in CircleOffice                      | DPR awaited  | Received in P&I-II on 20.6.2014  |
| <b>17. Constituency: Shillai</b>                              |  |           |                      |            |             | <b>Distt: Sirmour</b> |                        |                                       |                            |  |  |  |
| <b>2013-14 (RNS)</b>  |  |           |                      |            |             |                       |                        |                                       |                            |  |  |  |
| 9   | LIS to all villages of GP Gawali & GP Manal  | Nohradhar |                      | 195        |             |                       |                        |                                       |                            | under process (Awaited)                            | DPR awaited  | DPR under process & will be submitted shortly                                      |

| 18. Constituency: Poanta Sahib     |  |           |  |  |  |  |  |  |  | Distt: Sirmour  |  |
|------------------------------------|--|-----------|--|--|--|--|--|--|--|---|--|
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 10                                 | Aug & Extension of LIS Bangran in GP Bangran Phoolpur  | Poanta    |  |  |  |  |  |  |  | DPR awaited ( scheme substituted on 1.2.14)                                       | DPR will be submitted by Oct 2014                              |
| 11                                 | Aug & Extn of LIS Killaur  | Poanta    |  |  |  |  |  |  |  | DPR awaited ( scheme substituted on 1.2.14)                                       | DPR will be submitted by Oct 2014                              |
| 19. Constituency: Nahan            |  |           |  |  |  |  |  |  |  | Distt: Sirmour  |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 12                                 | C/O RWH to providing Irrigation facilities to whole Nahan Block ( Will be included when specific scheme received from Hoshiar MLA) | Nahan     |  |  |  |  |  |  |  | DPR awaited   | SE Nahan to takeup with MLA Nahan to send the feasible schemes |
| 13                                 | C/O Irrigation Scheme to GP Bankalan & Satiwala from different sources ( Will be   | Nahan     |  |  |  |  |  |  |  | DPR awaited   | To prepare DPR for uncovered area.                             |
| HAMIRPUR ZONE                      |  |           |  |  |  |  |  |  |  |   |  |
| 20. Constituency: Sh Naina Devi Ji |  |           |  |  |  |  |  |  |  | Distt: Bilaspur   |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 1                                  | Augmentation of LIS Sikroa Chandpur  | Bilaspur  |  |  |  |  |  |  |  | DPR will be submitted on 30.12.2013 as intimated by SE BLP on 24.10.13 ( AWAITED) | Prepared & will be submitted in P&I-II Shimla by 30.6.2014     |
| 21. Constituency: Sadar Bilaspur   |  |           |  |  |  |  |  |  |  | Distt: Bilaspur   |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 2                                  | C/O LIS Harnora  | Bilaspur  |  |  |  |  |  |  |  | Scheme has been approved by stac & posed under AIBP (AWAITED)                     | Approved under AIBP & needs to be withdrawn.                   |
| 22. Constituency: Ghumarwin        |  |           |  |  |  |  |  |  |  | Distt: Bilaspur   |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 3                                  | C/O LIS for villages Seo & Ket   | Ghumarwin |  |  |  |  |  |  |  | DPR will be submitted on 31.1.2014 as intimated by SE BLP on 24.10.13 ( AWAITED)  | DPR will be submitted by 30.06.2014                            |
| 4                                  | C/O LIS for village Bum & Pantehra by constructing Checkdam in Drug Nallah   | Ghumarwin |  |  |  |  |  |  |  | DPR will be submitted on 30.1.2014 as intimated by SE BLP on 24.10.13 ( AWAITED)  | DPR will be submitted by 30.06.2014                            |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 26. Constituency: Hamirpur         |  |           |  |  |  |  |  |  |  | Distt: Hamirpur   |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 5                                  | C/O Check Dam on Gasoti Khad to provide Irrigation to adjoining villages   | Hamirpur  |  |  |  |  |  |  |  | DPR awaited   | Infeasible, To send the report of the scheme                   |
| 6                                  | C/O Irrigation Scheme to GP Brahal-di-Tikker   | Barsar    |  |  |  |  |  |  |  | DPR awaited   | Infeasible, To send the report of the scheme                   |
| 33. Constituency: Sarkaghat        |  |           |  |  |  |  |  |  |  | Distt: Mandi  |  |
| 2013-14 (RNS)                      |  |           |  |  |  |  |  |  |  |   |  |
| 7                                  | LIS from Seer Khad to group of villages Bag-Kharsal-Poanta-Darkoli   | Sarkaghat |  |  |  |  |  |  |  | DPR awaited   | Infeasible, To send the report of the scheme                   |

|   |  |         |  |  |      |  |  |  |  |  |   |
|---|--|---------|--|--|------|--|--|--|--|--|---|
| 8   | LIS from Seer khad to left Bank of Seer Khad situated villages ( Basbanterband villages)                                       | Barasar |  |  |      |  |  |  |  | DPR awaited  | Infeasible, To send the report of the scheme                            |
| <b>54. Constituency: Jaswan Pragpur Distt: Kangra</b> |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 9   | Re- construction of Old Irrigation Scheme Dadasiva, Nangal Chouk, Bani & Kothi   | Dehra   |  |  |      |  |  |  |  | DPR awaited  | Approved under MNREGA , SE H/Pur to send the report                     |
| 10  | C/O Check Dam & Dykes at Badi Sada Nallah, Baih & Mawa Khad ( will be included when specific scheme received from Hon'ble MLA) | Dehra   |  |  |      |  |  |  |  | DPR awaited  | DPR prepared & will be submitted to P&I-II .( However not received yet) |
| <b>44. Constituency: Gagret Distt: Una</b>            |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 11  | C/O 12 No T/Wells for village Dangoh, Bhaderkali, Nakdoh, Babhehar, Marwari,   | Una-II  |  |  |      |  |  |  |  | DPR awaited  | <b>Not Received yet</b>   |
| <b>48. Constituency: Kutehar Distt: Una</b>           |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 12  | C/O RWH for irrigation in Jasana Khad Bangana Khad & Thanakalan Chhaproh Khad  | Una-II  |  |  |      |  |  |  |  | DPR substituted on dated 4.3.14 in place of LIS Salangri               | DPR will be submitted by 15.07.2014                                     |
| 13  | RWHS for irrigation in village Dehar Chadoli Chamboa & Dhanet gram Panchayat   | Una-II  |  |  |      |  |  |  |  | DPR substituted on dated 4.3.14 in place of LIS Bhakhra Dam to Bangana | DPR will be submitted by December.2014                                  |
| <b>MANDI ZONE</b>                                     |  |         |  |  |      |  |  |  |  |  |   |
| <b>38. Constituency: Seraj Distt: Mandi</b>           |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 1   | LIS from Jiyani Khad to group of villages Thach, Sawla, Raki, Parali, Malad  | Mandi   |  |  | 62.8 |  |  |  |  | DPR being posed under AIBP   |   |
| 2   | LIS Kuklah to Latogali GP Saroa  | Mandi   |  |  | 62.1 |  |  |  |  | DPR being posed under AIBP   |   |
| <b>31. Constituency: Sunder Nagar Distt: Mandi</b>    |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 3   | LIS Ropa Khad to group of villages Gali GP Jaral   | S/Nagar |  |  |      |  |  |  |  | DPR under investigation and will be submitted by 31.1.14               | DPR Posed under AIBP. Send the reprot to P&I-II.                        |
| 4   | LIS Banthal Khad to group of villages Timroo GP Ghadoe   | Karsog  |  |  |      |  |  |  |  | DPR under investigation and will be submitted by 31.1.14               | DPR prepared Rs 68.81 lakh with EE & will be submitted dated 20.6.14    |
| <b>35. Constituency: Joginder Nagar Distt: Mandi</b>  |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 5   | LIS Dibdiyaun Jamthal, Goura Balontu villages.   | Padhar  |  |  |      |  |  |  |  | DPR under investigation and will be submitted by 7.2.14                | DPR will be submitted by 30.06.2014                                     |
| <b>37. Constituency: Sadar Mandi Distt: Mandi</b>     |  |         |  |  |      |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                                  |  |         |  |  |      |  |  |  |  |  |   |
| 6   | FPW in village & GP Bari Gumani tehsil Sadar Distt Mandi   | Mandi   |  |  |      |  |  |  |  | Scheme prioritised by MLA on dated 4.3.14.                             | Repriortised Scheme DPR under investigation                             |

| 40. Constituency: Kullu   |  |          |  |  |  |  |  |  |  | Distt: Kullu  |   |
|---------------------------|--|----------|--|--|--|--|--|--|--|---|---|
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 7                         | C/O LIS & FIS Fati Bradha, Fati Choug, fati Shillihar & Fati Pinhi Kashawari                         | Kullu-II |  |  |  |  |  |  |  | DPR under investigation and will be submitted by 30.1.14  | DPR prepared for Rs 19.00 crore, To Check in P&I-II ( However DPR not received in P&I-II) |
| 41. Constituency: Banjar  |  |          |  |  |  |  |  |  |  | Distt: Kullu  |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 8                         | LIS & FIS Bhadyoli Pachehu Bagi Seri, Fati Diyar, Manjhali, Mashgoan tehsil Kullu                    | Kullu-II |  |  |  |  |  |  |  | DPR Awaited   | DPR prepared for Rs 12.00 crore, pending with EE  |
| 9                         | LIS & FIS Balagad Thechar Khabbal tehsil Banjar Distt Kullu  | Kullu-II |  |  |  |  |  |  |  | DPR Awaited   | DPR prepared & submitted to Circle office.  |
| 42. Constituency: Anni    |  |          |  |  |  |  |  |  |  | Distt: Kullu  |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 10                        | Providing Irrigation to Agriculture & Horticulture Area on left Bank of Kurpan Khad in Nirmand Block | Anni     |  |  |  |  |  |  |  | DPR Awaited, Scheme substituted on 31.12.13   | Being taken up in Mega Project under preparation  |
| 11                        | FIS Mochka kharga Ph-II  | Anni     |  |  |  |  |  |  |  | DPR Awaited, Scheme substituted on 31.12.13   | DPR prepared for Rs 90.00 lakh & will be submitted shortly                                |
| 43. Constituency: Manali  |  |          |  |  |  |  |  |  |  | Distt: Kullu  |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 12                        | Extension of LIS from Dughilag to GP Bastori   | Kullu-I  |  |  |  |  |  |  |  | DPR under investigation and will be submitted by 15.1.14  |   |
| DHARAMSHALA ZONE          |  |          |  |  |  |  |  |  |  |   |   |
| 49. Constituency: Nurpur  |  |          |  |  |  |  |  |  |  | Distt: Kangra   |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 1                         | Flood Control & Channelisation of Gareli Khad in Nurpur Consty                                       | Nurpur   |  |  |  |  |  |  |  | Likely date of submission of DPR is 15.4.2014 as intimated by CE D/Shala on 1.11.13 if CPWRS report is received (AWAITED) | CWPRS study be conducted by next month & DPR will be submitted by Sept 2014.              |
| 50. Constituency: Indaura |  |          |  |  |  |  |  |  |  | Distt: Kangra   |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |
| 2                         | Re construction of LIS Chuharpur Kursain in tehsil Indaura   | Indaura  |  |  |  |  |  |  |  | Likely date of submission of DPR is 28.2.14 as intimated by CE D/Shala on 1.11.13 (AWAITED)                               | Submitted to CE DZ & will be submitted to ENC office on 30.6.14                           |
| 3                         | RE construction of LIS Balkhori in tehsil Indaura  | Indaura  |  |  |  |  |  |  |  | DPR Awaited   | Infeasible Reprt be send to SE P&I-II   |
| 51. Constituency: Jawali  |  |          |  |  |  |  |  |  |  | Distt: Kangra   |   |
| 2013-14 (RNS)             |  |          |  |  |  |  |  |  |  |   |   |

|  |   |          |  |  |  |  |  |  |  |  |  |   |
|--|---|----------|--|--|--|--|--|--|--|--|--|---|
| 4  | C/O 15 No T/Wells in Jawali Area (SH; C/O T/Wells at 11 Nos feasible sites) | Jawali   |  |  |  |  |  |  |  |  | DPR Awaited Scheme substituted on 27.11.13 in place of LIS Bari Baniari which stand submitted to Planning on 9.1.14 amtt to Rs 169.78 lakh | Status of reprinted scheme be submitted   |
| <b>52. Constituency: Fatehpur Distt: Kangra</b>  |   |          |  |  |  |  |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 5  | Channelisation of Beas River Lower Stream from Pong Dam                     | Jawali   |  |  |  |  |  |  |  |  | DPR will be submitted after CWPRS studies as intimated by CE on 1.11.13 (AWAITED)  | To follow setalite imagenry   |
| <b>57. Constituency: Baijnath Distt: Kangra</b>  |   |          |  |  |  |  |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 6  | LIS Har Tada Chobhu Har Sakadi, Vahi in tehsil Baijnath.                    | Palampur |  |  |  |  |  |  |  |  | Under investigation as Head involved is more than 200 mtr  | Scheme is infeasible, send report & to get substituted from Hon,ble MLA   |
| <b>59. Constituency: Sulah Distt: Kangra</b>     |   |          |  |  |  |  |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 7  | FIS Diwan Chand Kuhal (HDPE pipe 400MM)                                     | Palampur |  |  |  |  |  |  |  |  | DPR will be submitted on 30.11.13 as intimated by CE D/Shala on 1.11.13 (AWAITED)  | DPR prepared & will be sent by 30.6.14  |
| <b>65. Constituency: Dalhausie Distt: Chamba</b> |   |          |  |  |  |  |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 8  | LIS of Bhunad in GP Bhunad  | Salooni  |  |  |  |  |  |  |  |  | DPR will be submitted on 30.11.13 as intimated by CE D/Shala on 1.11.13 (AWAITED)  | Submitted under SCCP.   |
| <b>66. Constituency: Churah Distt: Chamba</b>    |   |          |  |  |  |  |  |  |  |  |  |   |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 9  | Irrigation Scheme Kiani Chaklo village GP Kiani Chaklo                      | Salooni  |  |  |  |  |  |  |  |  | DPR will be submitted on 31.1.04 as intimated by CE D/Shala on 1.11.13 (AWAITED)   | DPR not required scheme already exist. Infeasible report be sent to SE P&I-II prepared & submitted under SCCP & send email. |
| <b>2013-14 (RNS)</b>                             |   |          |  |  |  |  |  |  |  |  |  |   |
| 10   | Imp.of FIS Siur in GP Siur  | Salooni  |  |  |  |  |  |  |  |  | DPR will be submitted on 31.1.04 as intimated by CE D/Shala on 1.11.13 (AWAITED)   | DPR prepared under TASP. EE to given updated status.& submitted under SCCP & send email.                                    |

**STATUS OF MLAS PRIORITY SCHEMES (WSS) 2013-14 as on 23.06.2014.**

| Sr.No | Name of Scheme   | Name of Division | Specify RIDF Tranch/AIBP/ NRDWP/Others & Year of sanction | Amount of Sanction |             |       | Reference of A/A & E/S | Expenditure incurred up to | %age Physical progress | If not approved yet than status of DPR | Remarks of P&I-I   | Remarks Received from field offices               |
|-------|--|------------------|---|--------------------|-------------|-------|------------------------|----------------------------|------------------------|--|--------------------|---|
|       |  |                  |   | NABARD             | AIBP/ NRDWP | Other |                        |                            |                        |  |                    |   |
| 1     | 2  |                  | 3   | 4                  | 5           | 6     | 7                      | 8                          | 9                      | 10                                     | 11                 |   |
|       | <b>HAMIRPUR ZONE</b>   |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
|       | <b>Constituency Jhandutta</b>  |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 1     | Aug. of Gravity WSS Dhari Bhari from the source Handpump at Lower Rachhera.  | Ghumarwin        |   |                    |             |       |                        |                            |                        |  | Awaited from field | Infeasible  |
|       | <b>Constituency SH. Naina Deviji.</b>  |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 2     | Providing WSS to Kallar Panchyat.  | Bilaspur         |   |                    |             |       |                        |                            |                        |  | Awaited from field | Infeasible  |
|       | <b>Constituency:-Naduan.</b>   |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 3     | Source level Imp. of WSS under IPH Sub-Division Naduan. (LWSS Jhallan Basaral Phase-I & II Kheri Kallon Kangu Jassi Pujiyal Kohla Kaloor etc.) | Hamirpur         |   |                    |             |       |                        |                            |                        |  | Awaited from field | Reappearing                                       |
|       | <b>Constituency:- Hamirpur.</b>  |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 4     | WSS Tikkar,Thana,Kadrayna.   | Hamirpur         |   |                    |             |       |                        |                            |                        |  | Awaited from field | Sent as Reported by SE                            |
|       | <b>Constituency:-Sujanpur.</b>   |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 5     | Source Level Imp. of LWSS Chamiyana,Patalander,Kasiri Mahadev,Dohak,Karada after constructing tanks at the corner of Beas River.               | Hamirpur         |   |                    |             |       |                        |                            |                        |  | Awaited from field | Reappearing:Approved                              |
|       | <b>Constituency:-Sarkaghat</b>   |                  |   |                    |             |       |                        |                            |                        |  |                    |   |
| 6     | C/O LWSS for village Talwar in GP Chowk (Gopalpur)   | Sarkaghat        |   |                    |             |       |                        |                            |                        |  | Awaited from field | Substitution Sought Report by SE to Nodal officer |
| 7     | Remodelling of GWSS for village Salyalli Chalohag in GP Bhaderbad  | Sarkaghat        |   |                    |             |       |                        |                            |                        |  | Awaited from field |   |

| Dharamshalla Zone |   |           |  |  |  |  |  |  |  |  |                    |  |
|-------------------|---|-----------|--|--|--|--|--|--|--|--|--------------------|--|
|                   | <b>Constituency Bhatiyatti.</b>   |           |  |  |  |  |  |  |  |  |                    |  |
| 1                 | Prov. LWSS from Dehar Khad to GP Surparha, Samot, Khanota, Binna & Tundi.   | Dalhousie |  |  |  |  |  |  |  |  | Awaited from field | Scope covered under other Scheme. (Not Required) |
|                   | <b>Constituency:- Chamba.</b>   |           |  |  |  |  |  |  |  |  |                    |  |
| 2                 | Source level Aug. of WSS in GP Sirhkund, Paluieen, Sarol, Hariapur & Rajpurain Tehsil & Distt. Chamba.                            | Salooni   |  |  |  |  |  |  |  |  | Awaited from field | 31.07.2014                                       |
| 3                 | Source level Aug. of WSS Sach, Rathiar, Bakhatpur Dramman Tehsil & Distt. Chamba.   | Chamba    |  |  |  |  |  |  |  |  | Awaited from field | 30.06.2014                                       |
|                   | <b>Constituency:- Bharmour.</b>   |           |  |  |  |  |  |  |  |  |                    |  |
| 4                 | Imp. of WSS. Andralagram in GP Holi.  | Chamba    |  |  |  |  |  |  |  |  | Awaited from field | A/A&E/S under TASP. (NR)                         |
| 5                 | Imp. & Aug. of WSS. Bandla.   | Chamba    |  |  |  |  |  |  |  |  | Awaited from field | Sent under TASP(NR)                              |
|                   | <b>Constituency:- Dalhousie</b>   |           |  |  |  |  |  |  |  |  |                    |  |
| 6                 | Aug. of WSS Talai, Mandaie Lalmiti in GP Karwal.  | Salooni   |  |  |  |  |  |  |  |  | Awaited from field | BASP (A/A&E/S accorded)                          |
| 7                 | Aug. of WSS Shallan, Rudi in GP Salwan.   | Salooni   |  |  |  |  |  |  |  |  | Awaited from field | Approval under BASP (NR)                         |
|                   | <b>Constituency:- Churah</b>  |           |  |  |  |  |  |  |  |  |                    |  |
| 8                 | LWSS Ravi river, Rajnagar, Bandhar, GP Roopni   | Salooni   |  |  |  |  |  |  |  |  | Awaited from field | Scheme approved under BASP (NR)                  |
| 9                 | Drinking Water Scheme from Mahoa Nallah to Uthog Prabha GP Charada  | Salooni   |  |  |  |  |  |  |  |  | Awaited from field | Scheme approved under BASP (NR)                  |
|                   | <b>Constituency:- Baijnath.</b>   |           |  |  |  |  |  |  |  |  |                    |  |
| 10                | C/O of T/Well for vill. Chakol, Bahru, Kakona, Bhikli, Math Paprola Khas, Panteharh, Sagur etc. in Tehsil Baijnath Distt. Kangra. | Palampur  |  |  |  |  |  |  |  |  | Awaited from field | DPR sent to Planning                             |
|                   | <b>Constituency: Jaisinghpur</b>  |           |  |  |  |  |  |  |  |  |                    |  |







|    |   |       |  |  |  |  |  |  |  |  |  |                    |  |
|----|---|-------|--|--|--|--|--|--|--|--|--|--------------------|--|
| 11 | Aug. of LWSS Bhimukanri.  | Arki  |  |  |  |  |  |  |  |  |  | Awaited from field |  |
|    | <b>Constituency:-Kasauli.</b>   |       |  |  |  |  |  |  |  |  |  |                    |  |
| 12 | WSS for Vill.<br>Eshawa,Bokra,Phagbaya in GP.<br>Jadli.                                 | Solan |  |  |  |  |  |  |  |  |  | Awaited from field |  |
| 13 | Connecting all WSS for Bhajpur<br>(whole Panchayat ) with Giri Khad.                    | Solan |  |  |  |  |  |  |  |  |  | Awaited from field |  |
|    | <b>Constituency:-Solan.</b>   |       |  |  |  |  |  |  |  |  |  |                    |  |
| 14 | Prov. WSS for villages Nauni-<br>Majhgaon.  | Solan |  |  |  |  |  |  |  |  |  | Awaited from field |  |
| 15 | Prov. WSS for villages Kakara-<br>Chapla Shiv Shankar Ghar from<br>WSS Dauchi Kanaitan. | Solan |  |  |  |  |  |  |  |  |  | Awaited from field |  |

10

Announcement made by Hon'ble Chief Minister w.e.f. January, 2012 onwards Annexure 'A'

| Sr. No | Brief particulars of announcement.   | No.& date vide which announcement received     | Action taken by the department.  | Remarks           |
|--------|--|--|--|-------------------|
| 1      | Hon'ble Chief Minister HP on dated 6.2.2013 has announced the following:-<br>" Salli to Dairni Rirkumar, Hathor Kuhl will be constructed".   | CMO-CM-D (M&C)/ 2013- dated 7.2.2013           | DPR for C/o Salli to Darini Rirkumar, Hathor Kuhl has been sent to Additional Chief Secretary (IPH) to the Govt. of HP. vide letter No. IPH-P&I-II-EE(M)- RIDF-XIX/2013-14- 2310-13 dated 4.10.2013 for approval/ funding under NABARD (RIDF-XIX). | Being implemented |
| 2      | During his tour to Manali on dated 9.2.2013 the Hon'ble Chief minister has announced the following:-<br>" Sewerage system should be extended to Manali Rural area "  | CMO-CM-D (M&C)/ 2013- dated 16.2.2013          | The DPR has been prepared and submitted to Govt. for arranging funds vide this office letter No. 769-70 dated 2.6.2014 amounting to Rs. 100.00 crore.  | DPR under process |
| 3      | During his tour to Manali on dated 9.2.2013 the Hon'ble Chief minister has announced the following:-<br>" Channelization of river Beas will be done on priority basis "  | CMO-CM-D (M&C)/ 2013- dated 16.2.2013          | DPR for channelization of Flood Protection Work from Palchan to Aut is prepared amounting to Rs. 1340.00 crores based on final Report received on 24.3.2014 from CWPRS Pune and is under submission for obtaining approval of STAC.                | Being implemented |
| 4      | Hon'ble Chief Minister HP on dated 2.5.2013 has announced the following:-<br>" 50 Hand Pumps sanctioned for Chintpurni Constituency".  | Secy/CM-10404/2012-DEP-D-43779 dated 8.5.2013  | 50 hand pumps have been installed upto 31.3.2014.  | Implemented       |
| 5      | Hon'ble Chief Minister HP during his tour to Killar/Udaipur/Keylong/Pooh/R.Peo & Sangla on dated 26 <sup>th</sup> to 30 <sup>th</sup> September, 2013 has announced the following:-<br>" Survey will be done for Lift Irrigation from Khorgala Khad in Sangla Valley". | GMO-CM-D (M&C)/ 2013 dated 10.10.2013          | In fact the name of scheme is FIS Kamaroo Khorgola to Kuppa in Tehsil Sangla. The survey of this scheme has been conducted & DPR has also been prepared and is under technical scrutiny with CE (SZ).  | Implemented       |
| 6      | During his visit to Killar/ Udaipur/ Keylong/Pooh/ Reckong Peo and Sangla from 26 September, the Hon'ble Chief Minister HP has desired that Rishi-Dogri Scheme in Pooh Valley for which survey is under progress, will be sanctioned as and when DPR is submitted.     | Secy/CM-10104/2012-DEP-C-98524 dated 8.11.2013 | Scheme under investigation.  | Being implemented |
| 7      | During his tour to Gohar, Distt. Mandi on 15.10.2013 a demand has been received from the President Gymkhana Club Mandi by the Hon'ble CM regarding installation of Hand pump at site of said club .  | CMO-CM-D (M&C)/ 2013 dated 25.10.2013          | Hand pump installed during December, 2013 as per demand of Gymkhana Club Mandi.  | Implemented.      |

|    |   |   |   |  |
|----|---|---|---|--|
|    | <p>Hon'ble Chief Minister, HP. During his visit to Una on dated 23.10.2013 has announced the following:-<br/> "Estimate and DPR will be prepared for third phase of channelization of Swan River and the same will be sent to the GOI for sanction, State Govt. would sanction its share for it."</p> | <p>CMO-CM-D<br/>(M&amp;C/2013 dated 28.10.2013</p>        | <p>The DPR for Swan River Flood Management Project downstream of Santokhgarh Bridge upto Himachal boundary (Phase-3<sup>rd</sup>) amounting to Rs. 48.83 crores was submitted to Chief Engineer, Flood Management, Central Water Commission, New Delhi by the Director, CWC Shimla letter dated 22.2.2011 for approval of the same from Technical Advisory Committee, Ministry Water Resources, Govt. of India.</p> <p>The DPR already stands technically checked by various Directorates of the CWC New Delhi, but could not be put up for approval before the Technical Advisory Committee of the Ministry of Water Resources as the Punjab Govt. failed to provide NOC being an interstate matter. Various references in this regard made by the HP. Govt./CWC, New Delhi with the Punjab Govt. Last DO. No. IPH-B (F) 2-1/2004-IV dated 22.8.2013 written by the Hon'ble Chief Minister HP. to the Hon'ble Chief Minister Punjab.</p> | <p>DPR prepared and submitted to GOI. Hence implemented.</p> |
| 9  | <p>Hon'ble Chief Minister, HP. During his visit to Una on dated 23.10.2013 has announced the following:-<br/> "A Superintending Engineer (IPH) office would be established at Una for supervise the work on Swan River Channelization Project also."</p>  | <p>CMO-CM-D<br/>(M&amp;C/2013 dated 28.10.2013</p>        | <p>The office of Superintending Engineer, Swan River Channelization Project has been established w.e.f. 11.12.2013.</p>   | <p>Implemented.</p>  |
| 10 | <p>Hon'ble Chief Minister, HP. During his visit to Nirmand/Rampur and Rohru on dated 24.10.2013 to 25.10.2013 has announced the following:-<br/> "Brow and Jagatkhana, Distt. Kullu need Sewerage system. IPH Department to survey and prepare DPR".</p>  | <p>CMO-CM-D (M&amp;C)/2013 dated 29.10.2013</p>           | <p>Scheme under investigation.</p>  | <p>Being implemented.</p>                                    |
| 11 | <p>During his tour to Kangra/ Bir/ Bilaspur on 28.10.2013 the Hon'ble Chief Minister HP has announced the following:-<br/> "Rs. 15 lacs for Water Supply Scheme for Police Line Dharamsala".</p>  | <p>Secy/CM-II0503/2012 - DEP-D-97792 dated 12.11.2013</p> | <p>Improvement of WSS Dharamsala Town in Distt. Kangra amounting to Rs. 2085.00 lacs has been approved. There is a budget provision of Rs. 139.31 lacs during current financial year 2013-14. This scheme has also been approved under UIDSSMT programme of Govt. of India New Delhi for Rs. 29.73 crore by Ministry of urban Development, GOI. New Delhi. The work for water supply scheme for Police Line Dharamsala has been COMPLETED ON 31.3.2014.</p>   | <p>Implemented</p>   |

|     |   |  |  |  |
|-----|---|--|--|--|
|     | During his tour to Bangana on dated 10.11.2013 the Hon'ble Chief Minister HP. Has announced the following:-<br>" 25 hand pumps would be set up in Kutiehar Vidhan Sabha Constituency".                          | Secy/CM-I0104/2012-DEP-D-100774 dated 19.11.2013 | 25 hand pumps have been installed upto 31.3.2014.  | Implemented                              |
| 13  | During his tour to Shillai Constituency on dated 12.11.2013 the Hon'ble Chief Minister HP. Has announced the following:-<br>" Lift Irrigation scheme sanctioned at Ajroli, GP. Ajroli".                         | Secy/CM/10402/2012-DEP-D-100454 dated 18.11.2013 | Due to less discharge in the source, scheme is not feasible.   | Scheme infeasible may kindly be dropped. |
| 14. | During his tour to Nahan on dated 12.11.2013 the Hon'ble Chief Minister HP. Has announced the following:-<br>" Early completion of new water supply scheme from Renuka to Nahan".                               | Secy/CM-I0104/2012-DEP-D-100466 dated 18.11.2013 | The A/A & E/S for providing WSS to Nahan Town from Giri river at Dadahu was accorded on 21.3.2011 for Rs. 52.73 crore. Rs. 6.51 crore was deposited with HPSEB authority for supply of power. During the current financial year there is a budget provision of Rs. 398.33 lacs . Upto 31.12.2013 the source of the scheme i.e. 7 Nos. Tubewell stand drilled and working estimate for supply & erection of pumping machinery, Rising main , C/o pump house, collections tank & main storage tank got approved on 5.12.2013 for Rs. 1014.48 lacs. Tender invited & to be opened on 11.6.2014. Further the DPR for arranging funds stand submitted to Govt. of India under UIDSSMT for Rs. 72.37 crore . | Being implemented                        |
| 15  | During his tour to Sandhol/H.pur/Baragaon on dated 9.12.2013 the Hon'ble Chief Minister HP. Has announced the following:-<br>" Adequate fund will be provided for the drinking water supply scheme at Sandhol". | Secy/CM-I0104/2012-DEP-D-108477 dated 24.12.2013 | To reduce the over burden to existing LWSS. Jamula (Sandhole) a new scheme namely Providing LWSS. Lasrana in GP. Datwar, Tehsil Sarkaghat has been proposed. The A/A & E/S of above scheme has been accorded by the ACS (SJ&E) to the Govt. of HP. on dated 19.2.2014 amounting to Rs. 1,03,18,500/-. Budget for 2014-15 is Rs. 20.00 lacs.  | Implemented                              |

## Annexure-B

Status of incomplete schemes under execution for more than 3 years in all sectors

| Sr. No. | Zone/Circle             | Schemes under execution for more than 3 years       |   |               |                             |
|---------|-------------------------|---|---|---------------|-----------------------------|
|         |                         | 3 to 5 years  | Targeted date of completion   | 5 to 10 years | Targeted date of completion |
| 1       | <b>Shimla Zone</b>      |   |   |               |                             |
|         | Nahan Circle            | 42  | 23 schemes<br>12/2014   | 61            | 20 schemes<br>12/2014       |
|         | Shimla-9                | 41  | 6 schemes 12/2014. 16 schemes could not be completed due to non installation of SOP connection.                   |               |                             |
|         | Rohru                   | 43  | 15 schemes by 6/2014, 2 schemes by 8/2014, 7 schemes 12/2014, 18 schemes 3/2015 & 1 scheme by 6/2015              |               |                             |
| 2       | <b>Hamirpur Zone</b>    |   |   |               |                             |
|         | Bilaspur                | 12  | June,14<br>2 schemes,<br>Dec.,14<br>8 schemes &<br>March,15<br>2 schemes  |               |                             |
|         | Hamirpur                | 39 schemes out of which 19 completed and 4 disputed | June,2014<br>5 schemes<br>Dec., 2014<br>7 schemes<br>March, 2015<br>2 schemes and remaining schemes by Dec., 2015 |               |                             |
|         | Una                     | 25 schemes out of which 17 completed and 6 disputed | Oct., 2014<br>2 schemes   |               |                             |
|         | <b>Dharamshala Zone</b> |   |   |               |                             |
|         | Dharamshala             | 6 schemes out of which 4 schemes completed          | Dec., 2014<br>2 schemes   |               |                             |
|         | Chamba                  | 42 schemes  | Dec., 2014  |               |                             |



|   |                   |   |   |  |  |
|---|-------------------|---|---|--|--|
|   |                   | out of which 40 schemes completed                   | 2 schemes   |  |  |
|   | Nurpur            | 41 schemes<br>Out of which 8 schemes completed      | June, 2014<br>3 schemes,<br>Dec., 2014<br>6 schemes                         |  |  |
| 4 | <b>Mandi Zone</b> |   |   |  |  |
|   | Sundernagar       | 8 schemes<br>out of which 6 completed               | Dec., 2014<br>1 scheme<br>March, 2015<br>1 scheme                           |  |  |
|   | Kullu             | 30 schemes<br>out of 22 schemes have been completed | Sep.,2014<br>2 schemes<br>Dec.,2014<br>3 schemes<br>March,2015<br>3 schemes |  |  |