

**Minutes of the Circle Level Meeting to Review the Ongoing works held under the Chairmanship of Dr. S.K. Sharma, Superintending Engineer, I&PH Circle, Una (HP), on dated 14-11-2018 at 3.00P.M.**

The following were present.

1. Er. Kartar Singh Bhatia, EE (Design).
2. Er. Arvind Sood, EE I&PH Division No.2 Una.
3. Er. Naresh Dhiman, EE I&PH Division No.1 Una.
4. Sh. Pawan Dogra, CHD I&PH Circle Una
5. Smt. Suman Lata, Superintendent (Works), I&PH Circle Una.
6. Sh. Brij Bhushan, Sr. Assistant, I&PH Circle Una.

At the outset, the chairman welcomed all the participants and thereafter the agenda of the meeting was discussed point wise as under.

**Point No.1:- Review of the Physical and Financial achievements for the year 2018-19.**

Sector-wise detail of physical and financial targets/achievements of this circle is as under.

Sector	Name of Division	Proposed target for 2018-19	Achievements up to 11/18
WSS (Habitations)	No.I Una	3	2
	No.II Una	9	6
	<b>Total</b>	<b>12</b>	<b>8</b>
Irrigation (Hectares)	No.I Una	425	300
	No.II Una	275	150
	<b>Total</b>	<b>700</b>	<b>450</b>
Hand Pumps	No.I Una	0	11
	No.II Una	0	62
	<b>Total</b>	<b>0</b>	<b>73</b>
SC Families Benefited (Nos)	No.I Una	13	0
	No.II Una	9	0
	<b>Total</b>	<b>22</b>	<b>0</b>
CAD (Hectare)	No.I Una	100	50
	No.II Una	100	100
	<b>Total</b>	<b>200</b>	<b>150</b>

**Point No. 2:- Schemes Proposed under BRICS.**

The DPRs of the following Multi-village schemes in various constituencies have been submitted to Chief Engineer, (PMU) Shimla for approval.

Name of Division/ Constituency	Name of Schemes	Nos. of Habitations	Population	Cost in Crores
No.1 Una/ Una	Providing Multi villages piped water supply scheme for Una constituency in Una Block Distt. Una (HP).	169	54499	34.0399
No.1 Una/ Haroli	Providing Multi villages piped water supply scheme for Haroli constituency in Haroli Block Distt. Una (HP).	100	37542	30.8464
No. 2 Una/ Kutlehar & Chintpurni	Providing multi villages piped water supply scheme for Kutlehar constituency in Dhundla Block and part of Una and Amb Block Distt. Una (HP).	71	9930	28.1020
No.2 Una / Chintpurni &Gagret	Providing Multi villages water supply scheme for Gagret constituency in Gagret Block and and Chintpurni constituency in Amb Block in Distt. Una (HP).	7	2207	46.8363
<b>Total</b>	<b>4 Nos Schemes</b>	<b>347</b>	<b>104178</b>	<b>139.83</b>

**Point No. 3: - Rejuvenation/Renovation of Water Supply Schemes prior to 01-01-2000.**

Sr. No.	Constituency	Name of Division	Nos. of Schemes	Nos. of Habitations	Population (Souls)	Cost in Crores
1	Una	No. I Una	4	26	15315	11.4114
2	Haroli	No. I Una	4	51	13487	10.0501
3	Kutlehar	No. II Una	4	426	47430	26.2412
4	Chintpurni	No. II Una	5	18	5166	4.8219
5	Gagret	No. II Una	5	39	19358	18.0667
		<b>Total</b>	<b>22</b>	<b>560</b>	<b>100756</b>	<b>70.59</b>

**Point No. 4:- Status of Schemes costing more than 5.00 Crores.**

Sr. No.	Name of Division	Nos. of Schemes	Cost in Crores	Schemes completed	Schemes in progress	Balance funds required in Crores
<b>WSS</b>						
1	No. I Una	-	-	-	-	-
2	No. II Una	3	23.7799	0	3	22.8455
	<b>Total</b>	<b>3</b>	<b>23.7799</b>	<b>0</b>	<b>3</b>	<b>22.8455</b>
<b>IRRIGATION</b>						
1	No. I Una	6	66.2275	1	5	24.6725
2	No. II Una	5	54.9255	0	5	29.0401
	<b>Total</b>	<b>11</b>	<b>121.1530</b>	<b>1</b>	<b>10</b>	<b>53.7126</b>
<b>SEWERAGE</b>						
1	No. I Una	-	-	-	-	-
2	No. II Una	2	29.7072	0	2	2066.97
	<b>Total</b>	<b>2</b>	<b>29.7072</b>	<b>0</b>	<b>2</b>	<b>20.6697</b>

**Point No. 5:- Water Conservation through Rain Water Harvesting Structures for doubling farmers income.**

Sr. No.	Name of Division	Constituency	Nos. of Schemes	Likely irrigation potential	Cost in Crores
	No. I Una		0	0	0
1	No. II Una	Kutlehar	1	90	12.50
2	No. II Una	Chintpurni	1	45	8.50
	<b>Total</b>		<b>2</b>	<b>135</b>	<b>21.00</b>

**Pont No. 6:- Status of all ongoing Water Supply and Irrigation schemes of all Sectors.**

Sr. No.	Name of the Constituency	Name of Division	Total Nos of Schemes	Cost in Crores
<b>1. WSS</b>				
	Haroli	No.1 Una	5	11.0002
	Una	No.1 Una	9	10.1439
	Kutlehar	No.2 Una	8	27.3722
	Chintpurni	No.2 Una	7	15.8330
	Gagret	No.2 Una	13	36.8109

	<b>Total</b>		<b>42Nos.</b>	<b>101.1602</b>
<b>2. IRRIGATION</b>				
	Haroli	No.1 Una	41	99.5991
	Una	No.1 Una	15	16.3224
	Kutlehar	No.2 Una	8	17.9612
	Chintpurni	No.2 Una	17	26.0067
	Gagret	No.2 Una	13	23.1023
	<b>Total</b>		<b>94Nos.</b>	<b>183.1117</b>
<b>3. SEWERAGE</b>				
	<b>Una</b>	No.1 Una	2	9.6290
	<b>Chintpurni</b>	No.2 Una	1	13.6872
	<b>Gagret</b>	No.2 Una	1	16.02
	<b>Total</b>		<b>2Nos.</b>	<b>39.3362</b>

Out of 138 Nos. Water supply, Irrigation and Sewerage schemes, 18 Nos. schemes are nearing completion, 7 Nos schemes have physical progress between 50% -80% and the remaining 113 Nos. schemes are in the early stage of construction. It was emphasised upon the EEs to expedite the speed of construction activities so that maximum physical achievement is achieved for timely completion of the ongoing works.

**Point No. 7:- Status of incomplete schemes under execution more than 3 years, 5 years, 10 years old under (NRDWP):-**

It was stated by the EEs that no such scheme is pending under their divisions.

**Point No. 8:- Position of Ongoing Sewerage Schemes.**

Sr. No.	Name of Division	Nos. of Schemes	Cost in Crores.	Completed/ Incomplete
	WSS			
1	No. I Una	3	9.6290	In progress
2	No. II Una	2	29.7072	In progress
	<b>Total</b>	<b>5Nos.</b>	<b>39.3362</b>	

**Point No. 9:- Status of all Hand Pumps.**

Sr. No.	Name of Division	Total Nos of Hand Pumps installed up to 31-03-18	Hand Pumps installed during 2018-19 up to 9-18	Total
1	No. I Una	702	11	713.
2	No. II Una	2413	62	2475
	<b>Total</b>	<b>3115 Nos.</b>	<b>73Nos.</b>	<b>3188Nos.</b>

**Point No. 10:- Numbers of Water Quality Tests done in labs.**

Sr. No.	Name of Division	Target of Lab tests for 2018-19	Total achievement up to 13-11-2018
1	No. I Una	1786	840
2	No. II Una	2000	622
	<b>Total</b>	<b>3786 Nos.</b>	<b>1462 Nos.</b>

EEs have been asked to give priority to the water quality, by ensuring the regular testing and chlorination of drinking water, cleaning of water sources etc.

**Point No. 11:- Number of Water Quality tests using FTKs.**

Sr. No.	Name of Division	Target of Lab tests for 2018-19	Total achievement up to 13-11-2018
1	No. I Una	1786	840
2	No. II Una	2000	622
	<b>Total</b>	<b>3786 Nos.</b>	<b>1462 Nos.</b>

EEs were instructed to accelerate the regular testing of water through FTKs to achieve the targets.

**Point No. 12:- Nos. of VWSC Members Trained.**

Sr. No.	Name of Division	Target of Lab tests for 2018-19	Total achievement upto 13-11-2018
1	No. I Una	24	45
2	No. II Una	33.	49
	<b>Total</b>	<b>57Nos.</b>	<b>94Nos.</b>

**Point No. 13:- Submission of Pending PCRs.**

Sr. No.	Name of Division	Status of Pending PCRs	Proposed date of submission
1	No. I Una	6	31-12-2018
2	No. II Una	1	31-12-2018
	<b>Total</b>	<b>7 Nos.</b>	

EEs have been instructed to ensure submission of PCRs by 31-12-2018 positively.

**Point No. 14:- Status of Pending DPRs (w.e.f 2013-14 to 2018-19).**

Sr. No.	Name of the Constituency	Name of Division	Total Nos of Schemes	Infeasible/ Not required	Prepared and submitted	Yet to be prepared
<b>WSS</b>						
	Haroli	No.1 Una	10	0	8	2
	Una	No.1 Una	11	0	9	2
	Kutlehar	No.2 Una	12	1	6	5
	Chintpurni	No.2 Una	12	0	10	2
	Gagret	No.2 Una	12	0	6	6
	<b>Total</b>		<b>57 Nos</b>	<b>1 No</b>	<b>39 Nos.</b>	<b>17 Nos.</b>
<b>IRRIGATION</b>						
	Haroli	No.1 Una	10	2	6	2
	Una	No.1 Una	13	0	10	3
	Kutlehar	No.2 Una	10	0	7	3
	Chintpurni	No.2 Una	12	1	5	6
	Gagret	No.2 Una	12	2	5	5
	<b>Total</b>		<b>57 Nos</b>	<b>5 Nos</b>	<b>33 Nos.</b>	<b>19 Nos.</b>
	<b>G. Total</b>		<b>114 Nos.</b>	<b>6 Nos.</b>	<b>72 Nos.</b>	<b>36 Nos.</b>

EEs have been asked to submit the pending DPRs as per eligibility criteria/ sanctioned amount of the respective constituencies with in one month.

**Point No.15:- Status of Non-starter projects**

Sr. No.	Name of Division	Nos. of Non-starter projects	Remarks
1	No. I Una	1	Works of execution of scheme has started
2	No. II Una	1	Works of execution of scheme has started
	<b>Total</b>	<b>2Nos.</b>	Schemes now do not fall in the category of non-starter projects.

**Point No.16:- Status of Slow-moving projects**

Sr. No.	Name of Division	Nos. of Slow-moving projects	Remarks
1	No. I Una	4	Out of 4 Nos. projects 3Nos are nearing completion.
2	No. II Una	-----	-----
	<b>Total</b>	<b>4Nos.</b>	-----

**Point No.17:- Status of Budget/ Vidhan Sabha assurances.**

Sr. No.	Name of Division	Nos. of Vidhan Sabha assurances	Remarks
1	No. I Una	----	-----
2	No. II Una	----	-----
	<b>Total</b>	-----	-----

**Point No. 18:- Status of CM Announcements.**

Sr. No.	Name of the Constituency	Nos. of Announcements.	Announcements fulfilled	Approval awaited from higher offices.	Remarks
1	Haroli	2	-	2	PPR/DPR stand submitted to head office
2	Una	3	--	3	DPR/PPR stand submitted to head office.
3	Kutlehar	7	5	2	1 No pertain to SRFM circle Una & approval of 1 No DPR awaited from head office
4	Chintpurni	--	--	--	--
5	Gagret	3	---	3	1 No pertain to SRFM circle Una & 2 Nos approval awaited from head office
	<b>Total</b>	<b>15Nos.</b>	<b>5Nos.</b>	<b>10Nos.</b>	

**Point No.19:- Status of online entry for NRDWP on GOI website.**

The Executive Engineers stated that requisite entries on NRDWP web site are being made from time to time.

**Point No. 20 Status of e- Grievances and e-Samadhan.**

The Executive Engineers stated that timely disposal of online complaints/grievances is done at the field level offices in respect of above.

**Point No. 21:- Status of MIS Modules.**


The Executive Engineer IPH Division No. 1 told that all of 14 Nos. Modules are being operated, whereas EE I&PH Division no.2 told that 11 Nos. out of 14 Nos. modules have been operative in the previous month.

**Point No. 22:- Status of FCA Cases.**

The Executive Engineer, I&PH Division No.2 Una told that there are 2 Nos. FCA cases pending for clearance in his division. The cases were submitted to Regional Office, Dehradun. The same have been received back with observations and pending with DFO Una (HP). A joint strategy is being chalked out for early clearance/approval.

The meeting ended with vote of thanks to and from the chair.

**NO. SE-IPHU-WA-II- Meeting /2018-19- 8229-32 Dated 26-11-2018.**

  
(Dr. S. K. Sharma),  
Superintending Engineer.  
I&PH Circle, Una (HP).

**Copy to. 1.** The Engineer-in- Chief I&PH Department, US Club, Shimla (HP), for information please.

**2.** The Chief Engineer (H/Z), IPH Hamirpur Zone for information please.

**3.** The Executive Engineer, I&PH Division No. I & II Una, for information and necessary action. The action taken on the various ongoing works and the issues discussed in the meeting, must be reported to this office at an early date please.

  
Superintending Engineer.  
I&PH Circle, Una (HP).